

### Project Gantt Chart (Phases I – IV)

ID	Task Name	Start	Finish	Duration	Q2 13		Q3 13			Q4 13			Q1 14			Q2 14		
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
1	Phase I	05/16/2013	10/28/2013	23w 5d														
2	Rough Grading and Earthwork	05/16/2013	06/26/2013	6w														
3	Form and Pour Foundations	06/10/2013	09/01/2013	12w														
4	Tank Crew Mobilizes to DRWF	07/16/2013	07/22/2013	1w														
5	T-101 Construction	07/23/2013	10/28/2013	14w														
6	T-106 Construction	07/23/2013	09/09/2013	7w														
7	T-105 Construction	09/10/2013	10/28/2013	7w														
8	Phase II	07/15/2013	01/26/2014	28w														
9	Installation of Station Piping	07/15/2013	12/08/2013	21w														
10	Installation of cable tray / cables	08/09/2013	12/12/2013	18w														
11	Installation of inlet separators	08/16/2013	08/19/2013	4d														
12	Installation of VRU and combustor	08/19/2013	08/21/2013	3d														
13	Installation of the fuel gas conditioning skid	08/21/2013	08/24/2013	4d														
14	Installation of injection pumps and building	08/25/2013	09/07/2013	2w														
15	Installation of sludge tanks (6)	08/25/2013	09/07/2013	2w														
16	Installation of office / control room	09/01/2013	09/28/2013	4w														
17	Installation of the first 4 elec. generators and building	09/30/2013	11/17/2013	7w														
18	Installation of booster pumps and building	10/21/2013	11/03/2013	2w														
19	Installation of truck loading / off-load	11/04/2013	12/22/2013	7w														
20	Installation of condensate storage tanks (4)	11/15/2013	11/21/2013	1w														
21	Final civil grading of site	11/22/2013	11/28/2013	1w														
22	Install secondary containment spray-on application	11/29/2013	12/12/2013	2w														
23	Installation of PDC building and switchgear	11/20/2013	12/31/2013	6w														
24	Installation of electrical generators 5 & 6	11/20/2013	12/17/2013	4w														
25	Install DAF Building	11/10/2013	01/04/2014	8w														
26	Commissioning and Start-up Phase 1	01/11/2014	01/24/2014	2w														
27	Phase III	10/29/2013	02/10/2014	15w														
28	T-102 Construction	10/29/2013	02/03/2014	14w														
29	Tank Crew Demobilizes	02/03/2014	02/09/2014	1w														
30	Phase IV	02/11/2014	10/20/2014	36w														
31	Install DAF System	02/11/2014	03/24/2014	6w														
32	Final Grading & Clean-up	03/30/2014	04/26/2014	4w														
33	Painting	04/30/2014	06/17/2014	7w														