

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)
Date: 11/16/2010

Document No. 2054998

Personnel On Location

COGCC:	Dave Andrews	7:35 AM	3:30 PM
RACS:	Josh Brown	7:30 AM	3:30 PM
	David Simens	7:30 AM	3:30 PM
	John Cook	7:30 AM	3:30 PM

Weather: Cloudy (AM), P. Cloudy (PM), Begin raining at 3:00 PM, Muddy from rain overnight
Calm (AM), Some Wind with Rain (PM)
30's

Work Summary

Tag at 190'
Mix and pump 105 sacks of 15.7 lb/gal cement, some lost circulation near the end of pumping
Cement 7' from surface
Rig down from Ballpark well

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500	Rig down from Ballpark well	75.0%	5625
2	Rig Hours	Hr	380	8 Rig Hours	155	58900
3	Cement	Sacks	22	Pump 105 sacks	937	20614
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perfs.	LS	4025		4025	4025
6	Water Desposal	LS	21614.25	Finalize water desposal	21614.25	21614.25
Current Total =>					\$	111,603.25