

ENGINEER'S DAILY REPORT

Project: DeBeque Earthwork and Reclamation (PHA-1112)
Date: 10/01/2010

Document No. 2055000

Personnel On Location

COGCC: Jay Krabacher
Extreme: Dan Denton
Tyler Wingfield
High Desert Surveying: Steve Garner
Ted Juntilla

Weather:

Work Summary

J.K. met Extreme for site walk at 9:00 AM.

Surveyors arrived at 9:50 AM. Staked road alignment, culvert locations, and corners of well pads, borrow pit area, and stockpile area per specs.

Off site at approximately 2:30 PM (4.5 hours for survey staking).

ENGINEER'S DAILY REPORT

Project: DeBeque Earthwork and Reclamation (PHA-1112)

Date: 10/01/2010

Measurement and Payment

<u>Item No.</u>	<u>Description</u>	<u>Units</u>	<u>Unit Cost</u>	<u>Work Performed Today</u>	<u>Percent/Units Complete</u>	<u>Total Approved</u>
1	Mobilization and Demobilization	LS	\$ 2,000.00		0%	\$ -
2	SWMP Implementation	LS	\$ 750.00		0%	\$ -
3	Construction Staking	LS	\$ 4,945.00	Completed construction staking.	100%	\$ 4,945.00
4	Erosion Control Wattles	LF	\$ 380.00		0	\$ -
5	Vehicle Tracking Pad	LS	\$ 1,200.00		0%	\$ -
6	Vehicle Gate and Entrance/Exit Sign	LS	\$ 607.00		100%	\$ 607.00
7	Old Homestead Temporary Construction Fence	LF	\$ 1.60		0	\$ -
8	Clearing and Grubbing	LS	\$ 1,500.00		0%	\$ -
9	Topsoil Stripping and Stockpiling	CY	\$ 6.00		0	\$ -
10	Ditch Excavation	CY	\$ 2.10		0	\$ -
11	Subgrade Preparation	CY	\$ 3.10		0	\$ -
12	Culverts	Each	\$ 3,000.00		0	\$ -
13	Culvert Inlet and Outlet Protection	LS	\$ 350.00		0%	\$ -
14	Geotextile	SY	\$ 1.80		0	\$ -
15	Aggregate Base Course	Tons	\$ 13.50		0	\$ -
16	Fence Brace Posts	Each	\$ 150.00		0.125	\$ 18.75
17	Barbed Wire Fence	LF	\$ 6.03		0	\$ -
18	Well 1 Working Pad Temporary Construction Fence	LF	\$ 1.25		0	\$ -
19	Well Pad Reclamation Earthwork and Scrap Disposal	LS	\$ 5,100.00		0%	\$ -
20	Well Pad Reclamation Revegetation	SY	\$ 0.36		0	\$ -

Current Total => \$ 5,570.75