

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)  
Date: 10/25/2010

Document No. 2577591

Personnel On Location

COGCC:	Kevin King	8:50 AM	6:55 PM
RACS:	Josh Brown	8:30 AM	7:00 PM
	Edward Scartezini	8:30 AM	7:00 PM
	John Thompson	8:30 AM	7:00 PM
	David Simens	8:30 AM	7:00 PM

Weather: Rain (AM), M. Cloudy (PM)  
Cloudy (AM), Windy (PM)  
40's

Work Summary

Rig up on DB Orphan Homestead Well #2  
Hot tap well  
Mix and Pump approx. 675 gal of mud in attempt to kill the well, with not success  
Direct water flow in safe direction over night

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500	Move on to DB Orphan Homestead Well #2	12.5%	937.5
2	Rig Hours	Hr	380		10.5	3990
3	Cement	Sacks	22			0
Current Total =>						4927.5