

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)
Date: 10/26/2010

Document No. 2577592

Personnel On Location

COGCC:	Kevin King	8:00 AM	5:05 PM
	Shawn Kellerby	10:20 AM	3:00 PM
RACS:	Josh Brown	7:45 AM	5:15 PM
	Edward Scartezini	8:05 AM	3:45 PM
	John Thompson	7:45 AM	5:15 PM
	David Simens	7:45 AM	5:15 PM

Weather: M. Cloudy
Calm (AM), Breezy (PM)
20's (AM), 40's (PM)

Work Summary

Get band saw and cut off old wellhead below cement block. Discover internal string of casing
Weld plat over annulus to maintain ability to control the bradenhead.
Weld on flang and rig up BOPs
RIH to 480' with tubing
Close in BOPs over night

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500		12.5%	937.5
2	Rig Hours	Hr	380		20	7600
3	Cement	Sacks	22			0
Current Total =>						8537.5