

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)
Date: 10/29/2010

Document No. 2577595

Personnel On Location

COGCC:	Kevin King	7:15 AM	6:00 PM
	Jay Krabacher	8:50 AM	10:40 AM
RACS:	Josh Brown	8:05 AM	6:20 PM
	Edward Scartezini	9:25 AM	11:10 AM
	John Thompson	8:05 AM	6:20 PM
	David Simens	8:05 AM	6:20 PM
DLD:	Daie Daniels	9:25 AM	11:00 AM
	Adam Daniels	9:25 AM	11:00 AM
Weather:	M. Sunny		
	Calm		
	20's - 40's(AM), 40's - 50's (PM)		

Work Summary

Run CCL. Bottom of casing at 568'
Perf. holes at 520' and 245'
Run tuing in hole to 635' and pump 600 gal of 9.4 lb/gal mud to kill well
Mix and pump 90 sacks cement

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500		12.5%	937.5
2	Rig Hours	Hr	380	9 Rig Hours	46.5	17670
3	Cement	Sacks	22	Pump 90 sacks	90	1980
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perfs.	LS	4025	Run CCL and shoot 2 sets of perfs.	4025	4025
Current Total =>					\$	25,437.50