

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)
 Date: 11/1/2010

Document No. 2577596

Personnel On Location

COGCC:	Kevin King	7:50 AM	1:40 PM		
	Jay Krabacher	7:50 AM	9:40 AM	1:30 PM	4:05 PM
RACS:	Josh Brown	8:45 AM	3:55 PM		
	John Thompson	9:00 AM	4:00 PM		
	David Simens	9:00 AM	4:00 PM		
Weather:	M. Sunny				
	Calm				
	20's - 50's(AM), 50's (PM)				

Work Summary

Tag cement at 428'
 Run in hole with tubing to 420' and pump another 44 sacks cement
 Clean out cellar on ballpark well and cut off casing to ground level to prepare for when the rig is ready to move to the well

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500		12.5%	937.5
2	Rig Hours	Hr		380 7 Rig Hours	53.5	20330
3	Cement	Sacks		22 Pump 44 sacks	134	2948
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perms.	LS	4025		4025	4025
Current Total =>					\$	29,065.50