

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)
Date: 11/15/2010

Document No. 2577608

Personnel On Location

COGCC:	Kevin King	8:40 AM	1:30 PM
RACS:	Josh Brown	7:30 AM	1:30 PM
	David Simens	7:30 AM	1:30 PM
	John Cook	7:30 AM	1:30 PM

Weather: Snow (AM), Sleet (PM)
Calm
30's

Work Summary

Zero pressure on well
Run in with tubing to 405'
Pump 120 sacks of 15.6 lb/gal cement, good returns
Pull tubing out of hole and close in well

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500		62.5%	4687.5
2	Rig Hours	Hr	380	6 Rig Hours	147	55860
3	Cement	Sacks	22	Pump 120 sacks	832	18304
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perfs.	LS	4025		4025	4025
Current Total =>					\$	83,701.50