

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)
Date: 11/17/2010

Document No. 2577609

Personnel On Location

COGCC:	Kevin King	7:45 AM	12:50 PM
RACS:	Josh Brown	7:45 AM	1:30 PM
	David Simens	7:45 AM	1:30 PM
	John Cook	7:45 AM	1:30 PM

Weather: Sunny (AM), M. Sunny (PM)
Calm (AM), Lt. Breeze (PM)
20's - 40's

Work Summary

Cement has remained at surface
weld plate, stamp label, and bury Ballpark well
Finish removing equipment from location
Remove valve from Pasture well, well still bubbling
Attempt to pump water down valve again with no success
Close valve again, put up a post to mark the well, and leave location

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500	Finish demobilization	100.0%	7500
2	Rig Hours	Hr	380	5 Rig Hours	160	60800
3	Cement	Sacks	22		937	20614
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perfs.	LS	4025		4025	4025
6	Water Desposal	LS	21614.25		21614.25	21614.25
Current Total =>					\$	115,378.25