

# **WESTERN WELLSITE SERVICES, LLC.**

**17509 County Road 14,**

**Ft. Morgan, Colorado 80701**

**(970)-867-9007 or (970)-867-8374 (Fax)**

**Email:daverebol@hotmail.com**

## **Job Log**

Date: 6-22-11

Operator: Encana Corp.

Well name: Park Mountain Federal 9031

MIRU. Pressure test casing, Casing held, NDWH, NUBOP, TOH.

TIH with 3.75" bit, Tag at 7131', Started drilling, Broke through at 7191', TIH and tag 7262', Started drilling, Stopped for day at 7276', Reverse circulated with 50 bbls water.

Drill out plug from 7262' to 7277', Tag plug at 7374', Mix and pump 30sxs Class G cement with Calcium Chloride, TOH, LD 3.75" bit, RU wireline, Tag cement at 6925', Set CIBP at 4960', Shot perfs at 860', zero rate into perfs, RD wireline, TOH to 4955', Mix and pump 20sxs Class G cement, TOH to 925', Mix and pump 20sxs Class G cement TOH, WOC.

TIH and tag cement at 696', TOH, NDBOP, Dig out wellhead, Cut off wellhead, Ran 1" tubing down 4.5" casing to 100', Mix pump 15sxs Class G cement to surface, 1" down annulus to 100', Mix and pump 5sxs Class G cement to surface, Weld on info plate, Backfill, RDMO

90sxs Cement total

All cement 15.8# Class G "neat" cement

Cementing Contractor: Western Wellsite Services, LLC

Cementing Contractor supervisor: Adam Chastain

Operator Supervisor: Mike Richins

Witness: Steve Halcomb, BLM

Wireline contractor: N/A