

JOB LOG		
WESTERN WELLSITE SERVICES		
17509 ROAD 14		
FORT MORGAN, CO 80701		
<b>Company</b>	Bayswater Exploration & Production LL	
<b>Well</b>	Hicks 14-18	
<b>Location</b>	SW SW 18 T1N R67W	
<b>Date</b>	January 2, 2012	
Safety Meeting		
MIRU P&A		
ND wellhead NU BOP		
TOH 155 jts tubing and 1 modified joint and tallied, 4844'		
PU bit and TIH to 4784'		
TOH LD bit		
PU CICR and TIH to 4756' and set		
Mixed and pumped 20 sacks cement on top. Wit/OK Jim Precup/Mike Hickey, COGCC		
Pressure tested casing and failed.		
TOH LD stinger		
PU Retrievable packer and set @ 1125'		
Pressure tested casing. Failed below. Held above with 500psi		
OK by Jim Precup, COGCC to proceed with pipe recovery		
TOH and LD packer		
ND BOP Weld on pull sub and worked casing		
MIRU wireline		
Freepoint and cut casing @ 2221' RDMO wireline		
TOH 57 joints 4 ½ casing		
TIH tubing to stub		
Mixed and pumped 20 sacks cement across stub. OK Mick Hickey, COGCC		
TOH to 650'		
Mixed and pumped 225 sacks cement to surface. Wit/OK Mike Hickey, COGCC		
TOH		
RDMO		
Dug up wellhead and cut off		
Welded on cap		
<b>WIRELINE CONTRACTOR</b>	J-W Wireline	
<b>CEMENT CONTRACTOR</b>	WESTERN WELLSITE SERVICES	
<b>DIRTWORK CONTRACTOR</b>	NA	
<b>RESEEDING CONTRACTOR</b>	NA	
Signed: Tony R Jackson; field supervisor      January 6, 2012		