

JOB LOG		
WESTERN WELLSITE SERVICES 17509 ROAD 14 FORT MORGAN, CO 80701		
Company	Bayswater Exploration and Production LL	
Well	Hicks 24-18	
Location	SE SW 18 T1N R67W	
Date	January 10, 2012	
Safety Meeting		
MIRU P&A		
ND wellhead NU BOP		
TOH 157 joints 2 3/8 tubing and tallied. 4858.91'		
PU bit and TIH to 2100' and circulated		
TIH to 4768' and circulated		
TOH LD bit		
PU CICR and TIH to 4773' and set		
Mixed and pumped 20 sacks cement on top of CICR. OK by Mike Hickey, COGCC		
Pressure tested casing – failed		
TOH LD stinger		
PU RBP and TIH to 1120' and set		
Pressure tested below and failed		
Pressure tested above to 1000psi and held		
TOH LD RBP OK by Mike Hickey to continue with pipe recovery		
ND BOP Worked casing		
MIRU wireline Freepoint and cut casing @ 3072' RDMO wireline		
TOH 94 joints 4 ½ casing 3076'		
TOH to 3124'		
Mixed and pumped 24 sacks cement, 50' inside 4 ½ stub and 50' in open hole. OK Mike Hickey COGCC		
TOH to 586'		
Mixed and pumped 200 sacks cement to surface.		
RDMO		
Dug up wellhead and cut off		
Welded on cap		
Backfilled wellbore		
WIRELINE CONTRACTOR	J-W Wireline	
CEMENT CONTRACTOR	WESTERN WELLSITE SERVICES	
DIRTWORK CONTRACTOR	NA	
RESEEDING CONTRACTOR	NA	
Signed: Tony R Jackson; field supervisor January 16, 2012		