



Company XTO		Lease HR 35-12	
		Well #	
Customer's Rep. BILLY			
			Directions
BTM PERF		PBTD	Other Info:
Daily Summary			
DATE	SERVICEMAN AND VEHICLE ON LOCATION		
	KEVIN NECAISE		
2/10/2010	UNIT NUMBER 10001		
2-10-10 ON LOC. @ 12:00 PM. WAIT ON UNIT TO ARRIVE ON LOC. UNIT SHOWED UP @ 1:00 PM SPOT IN 1" TBG AND AIR UNIT. PU 1 JT OF 1" TBG W/STINGER AND TIH BEHIND CASING. TAG UP @ 13' POOH WITH 1" AND INSTALL TBG SWIVEL AND HOSE. TIH WITH JT AND ATTEMPT TO WASH JT DOWN. COULD NOT WASH DOWN. PU 1" MIX 10 SACKS OF 14 PPG CEMENT IN AIR UNIT TANK. PUMP DOWN TBG AND CIRCULATE CEMENT TO PIT. POOH WITH 1" TBG AND TOP ANNULUS OFF WITH CEMENT. PUMP REMAINING CEMENT TO PIT. WASH UP TO PIT. LAY DOWN 1" TBG. RIG UNIT DOWN OFF LOC @ 5:00 PM.. TOTAL COST FOR DAY XXXXXXXXXX			