

**Magna Energy Services, LLC**  
**17509 County Road 14,**  
**Ft. Morgan, Colorado 80701**  
**(970)-867-9007 or (970)-867-8374 (Fax)**  
**Job Log**

Date: 11-6-12

Operator: EnCana Oil and Gas  
Well name: SGU CP08D34 H-34  
Location: Garfield County, Colorado  
Legals: SENE, Section 34, 4 South, 96 West  
AFE #:

MIRU, NDWH, NUBOP, Tally tubing, PU bit and drill collars, TIH and tag at 937'  
RU Power swivel, Circulate well, Drill to 1,160', RD Power swivel  
TIH and tag cement at 1,441', RU Power swivel, Drill out to 1,724'  
Hit CIBP at 1,780', RD Power Swivel, TOH and replaced bit, TIH and tag at 1,782'  
RU Power Swivel, Drilled out CIBP, RD Power Swivel, TIH to 2,380', TOH  
NDBOP (10K & 5K), switched over to 2-3/8" tubing, TIH and tagged at 2,380', TOH  
NUBOP, PU bit, TIH to 2,380', RU Power Swivel, Could not drill through CIBP (was turning with bit)  
RD Power Swivel, TOH and LD bit, TIH and pushed thru to 2,443' (62' in 8-3/4" open hole), PU rock bit  
TIH to 2,443', Circulated well, (Change of procedure) TOH, NDBOP (10K & 5K)  
TIH to 2,430', Pumped 200 sxs of cement (530' inside 9-5/8" surface casing) TOH and WOC  
TIH to 2,015', Pumped 160 sxs of cement, TOH and WOC, TIH and tag TOC at 1,610'  
Pumped 200 sxs of cement with 2% CaCl, TOH and WOC, TIH and tag TOC at 1,068'  
Pumped 155 sxs of cement with 2% CaCl, TOH and WOC, TIH and tag TOC at 630'  
Pumped 180 sxs of cement, TOH and WOC, NDBOP  
TIH and tag cement at 144', Pumped 50 sxs of cement to surface  
Pumped 2 sxs of cement in 1.9" parasite string 100' to surface, TOH  
Cut well head off, Cut off mouse hole, TIH with 1" inside 9-5/8" x 14-3/4", pumped 2 sxs of cement to surface  
Topped off 9-5/8" cement with 5 sxs of cement  
Welded on information plate, Pulled cellar ring, Back filled hole  
RDMO

\*\*\* All cement is 15.8# Class "G" neat cement, yield 1.15 \*\*\*

Cementing contractor: Magna Energy Services, LLC  
Cementing contractor supervisor: Daniel Norton  
Operator supervisor: Steve Vencill  
BLM Representative: Joe Beck  
Wireline contractor: None