

**ENGINEER'S DAILY REPORT**

Project: 2013 Piceance Reentries Well: Biscuit Ranch 10-31D  
 Date: 06/25/2013

Personnel On Location

COGCC:	Kevin King	8:30	19:30
Magna:	Daniel Norton	7:00	19:30
	Tito	7:00	19:30
	Jose	7:00	19:30
	Alberto	7:00	19:30
	Daniel	7:00	19:30

Weather:		AM		PM
	M. Sunny		M. Sunny	
	Calm		Lt. Beeze	
	60's - 80's		80's -90's	

**Work Summary**

Clear cement out of tubing sting that was causing pump to pressure up yesterday  
 Reconfigure some flow lines and cables to give more room for making connections and continue drilling out  
 Drill out 4 joints (123'), pull out of thenhole with the tubing and trip back in with the same bit, 3 collars and 1 joint of tubing  
 Continue drilling out to the bottom of the surface cement plug a 215' making connections with tubing  
 Pressure test casing (Perfs at 215'). Pressure dropped from 840 psi to 800 psi and held there for 10 min. Test Passes  
 Pull 1 joint of tubing out of the hole, close in well and shut down for the night

**Measurement and Payment**

<u>Item No.</u>	<u>Description</u>	<u>Units</u>	<u>Unit Cost</u>	<u>Work Performed Today</u>	<u>Percent/Units Complete</u>	<u>Total Approved</u>
1	Mobilization and Demobilization	LS	\$ 7,000.00		2.00	\$ 14,000.00
2	Plug and Abandon	Hr	\$ 575.00	12.5 Rig Hours	47.50	\$ 27,312.50
3	Perforation Services	Sets	\$ 2,000.00			\$ -
4	Cement Retainers	Each	\$ 1,800.00			\$ -
5	Cement	Sacks	\$ 42.00		155.00	\$ 6,510.00
6	Water Disposal	BBL	\$ 30.00		85.00	\$ 2,550.00
7	Csg Free Pt, Cut, and Retrieval	LS	\$ 3,000.00	Service removed from scope	-	\$ -
<b>Current Total =&gt;</b>						<b>\$ 50,372.50</b>