

**ENGINEER'S DAILY REPORT**

Project: 2013 Piceance Reentries Well: Biscuit Ranch 10-31D  
Date: 06/27/2013

**Personnel On Location**

|        |               |      |       |
|--------|---------------|------|-------|
| COGCC: | Kevin King    | 7:45 | 18:00 |
| Magna: | Daniel Norton | 7:00 | 18:00 |
|        | Tito          | 7:00 | 18:00 |
|        | Jose          | 7:00 | 18:00 |
|        | Alberto       | 7:00 | 18:00 |
|        | Daniel        | 7:00 | 18:00 |

|          |             |             |
|----------|-------------|-------------|
| Weather: | AM          | PM          |
|          | Sunny       | M. Sunny    |
|          | Calm        | Lt. Breeze  |
|          | 60's - 80's | 80's - 90's |

**Work Summary**

Continue drilling out plug to approx. 918'. Drilled out CICR at 895'

Pull up 1 joint and shut down for the night

Tubing tally was likely mixed up yesterday when picking up collars. Will re-tally on next trip and correct depths if needed.

**Measurement and Payment**

| <u>Item No.</u>  | <u>Description</u>              | <u>Units</u> | <u>Unit Cost</u> | <u>Work Performed Today</u> | <u>Percent/Units Complete</u> | <u>Total Approved</u> |
|------------------|---------------------------------|--------------|------------------|-----------------------------|-------------------------------|-----------------------|
| 1                | Mobilization and Demobilization | LS           | \$ 7,000.00      |                             | 2.00                          | \$ 14,000.00          |
| 2                | Plug and Abandon                | Hr           | \$ 575.00        | 11 Rig Hours                | 71.00                         | \$ 40,825.00          |
| 3                | Perforation Services            | Sets         | \$ 2,000.00      |                             |                               | \$ -                  |
| 4                | Cement Retainers                | Each         | \$ 1,800.00      |                             |                               | \$ -                  |
| 5                | Cement                          | Sacks        | \$ 42.00         |                             | 155.00                        | \$ 6,510.00           |
| 6                | Water Disposal                  | BBL          | \$ 30.00         |                             | 85.00                         | \$ 2,550.00           |
| 7                | Csg Free Pt, Cut, and Retrieval | LS           | \$ 3,000.00      | Service removed from scope  | -                             | \$ -                  |
| Current Total => |                                 |              |                  |                             |                               | \$ 63,885.00          |