

**Magna Energy Services, LLC**  
**17509 County Road 14**  
**Ft. Morgan, CO 80701**  
**(970) 867-9007**  
**Fax (970) 867-8374**

**Job Log**

Date: 1/29/14

Operator: Noble Energy

Well Name: Wardlaw 35-23

Legal Location: SWNW Sec 35 T6N R64W

Weld County

API # 05-123-17674-00

1/22/14: MI P&A equipment

1/23/14: RU P&A equipment, Pump 80 bbls water down csg, ND well head, NU B.O.P's, TOO H w/ tbg @ 1484', Tbg full of mud, RU JW WL, RIH w/ tbg punch @ 1400', ROH, RD JW WL, Try to pump down csg up tbg, get circulation up surface csg, SWI.

1/24/14: Pump 30 bbls water down tbg to clean up mud, RU JW WL, RIH w/ tbg punch @ 2050', ROH, RD JW WL, circulate well w/ 30 bbls water to clean up mud, TOO H w/ tbg, recovered 214 jts of 2 3/8 tbg @ 6616', RU Magna WL, RIH w/ CIBP set @ 6485', RD Magna WL, SWI.

1/25/14: Gyro well

1/27/14: ND B.O.P's unland csg, NU B.O.P.'s. Work csg stretch, RU Magna WL, RIH w/ CDB w/ 2 sxs of cement on top of CIBP @ 6485', ROH, RIH w/ split shot, cut csg @ 4008', ROH, RD Magna WL, SWI.

1/28/14: LD csg, recovered 132 jts of 4.5" csg @ 4008', TIH w/ tbg @ 4020', establish circulation w/ 10 bbls water, Mix & pump 100 sxs of 15.8# Class G Cement, displace w/ 15 bbls water, LD tbg @ 2505', establish circulation w/ 15 bbls water, Mix & pump 50 sxs of 15.8# Class G cement, displace w/ 10 bbls water, LD tbg @ 469', SWI.

1/29/14: Establish circulation w/ 15 bbls water, Mix & pump 260 sxs of 15.8# Class G Cement to surface, LD 15 jts of tbg, top off well w/ 30 sxs of 15.8# Class G Cement to surface, Flush flow line w/ 10 bbls water, RD P&A equipment, Dig up well & flow line 8' below ground surface, Cut & cap well & flow line 6' below ground surface, Backfill, P&A complete.

\*\*\* All cement used is Class "G" Port 15.8 # \*\*\*

Cementing Contractor: Magna Energy Services, LLC

Cementing Contractor Supervisor: Scott Marez

Operator Supervisor: Kelley Reinhardt

COGCC Representative: James Precup

Wireline Contractor: JW Wireline Co., Magna Energy Services, LLC, Vaughn WL

