

**WORKOVER PROCEDURE**

**WELL NAME:** PETERSON 1-35 **DATE:** 6/3/2014

**LOCATION:**  
Qtr/Qtr: NE/NE Section: 35 Township: 8N Range: 59W  
Footages: 620' FNL & 780' FEL

**COUNTY:** WELD **STATE:** CO **API #:** 05-123-22936

**ENGINEER:** JONATHAN POMERANTZ 7 Day Notice Sent: \_\_\_\_\_  
(Please notify Engineer of any major changes prior to work) Do not start operations until: \_\_\_\_\_  
Notice Expires: \_\_\_\_\_

**OBJECTIVE:** P&A

**WELL DATA:** Surface Csg: 8 5/8" 24# @ 412' KB Elevation: 4872'  
Surface Cmt: 290 sx GL Elevation: 4862'  
Long St Csg: 4 1/2" 11.6# @ 6725' TD: 6733'  
Long St Cmt: 200 sx + 240 sx PBTD: 6725'  
Long St Date: 5/17/2005

Plug Back (Sand or CIBP): **Possible Cement Retainer remnants hung up @ 6680'**  
Perforation Interval (1): D Sand Perforations 6552' - 6568'  
Perforation Interval (2): \_\_\_\_\_  
Perforation Interval (3): \_\_\_\_\_  
Tubing: 2 3/8" ?# ? tbg @ 6632' Rods: 7/8" (2310') + 3/4" (4225')  
Pump: 1 1/2" Conventional 16' Pump @ 6575'  
Misc.: **DV Tool @ 1260'**

**PRODUCTION STATUS:** \_\_\_\_\_  
**COMMENTS:** \_\_\_\_\_

**PROCEDURE:**

- 1) MIRU Workover rig, pump & tank.
- 2) POOH w/ rods and pump and lay down.
- 3) Release tubing anchor. POOH w/ 2 3/8" tbg and lay down.
- 4) RU WL. RIH w/ CIBP. Set CIBP @ 6502', dump bail 2 sx of cement on top.
- 5) RIH w/ workstring to 1250'. Pump 80 sx balance plug. SI, WOC. RIH. Tag balance plug @ approx 170'.
- 6) Unland casing. Cut casing off @ 160'. POOH with casing laying down on trailer.
- 7) RIH w/ workstring to 170'. Pump approx 50 sx stub/shoe plug. Cement to surface.
- 8) SI, WOC. RIH. Tag shoe plug. Add cement if needed.
- 9) Cut surface casing off 6'-8' below ground.
- 10) Clean up location. Reclaim location. RDMO.