



Completion & Workover Operations Daily Summary

Cath Fed N-36-2S-101W

Well Name Cath Fed N-36-2S-101W			API # 05103082500000	
Job Category Abandon		Primary Job Type Abandon Well		Start Date 07/15/2014
State CO	County/Parish RIO BLANCO	Pad		Latitude (decimal) (°) 39.82709400
				Longitude (decimal) (°) -108.68423100

Daily Operations

07/15/2014 08:00 - 07/15/2014 00:00

Report Number 1.0	Report Start Date 07/15/2014	Report End Date 07/15/2014	Rig
----------------------	---------------------------------	-------------------------------	-----

Daily Contacts
Well Site Supervisor, Lannie Massey, (970) 629-8733; Production Coordinat, Fred Slagle, (970) 629-0277; Completions Superint, Mitch Steinke, (303) 918-3844

24 Hr Summary
Monument Well Service Rig 9
SI Casing pressure. 0
No tubing.
AFE: No number yet.
Est. daily. \$11,150.00
.Travel, Safety Meeting & JSA. Move rig from the Foundation Creek 7408 to location & RU. Shut down for Safety Inspection w/ Encana & Monument Safety departments. TIH w/ 71 joints 2 3/8" tubing & tag top of fill on CIBP @ 2248'. Lay down 1 joint. EOT @ 2209'. Mix & pump 15 sacks (3 bbls.) cement. Reverse out. TOH w/ tubing. Lay down 29 joints. EOT @ 1293'. Mix & pump 20 sacks (4 bbls.) cement to cover Mancos perms from 1228' to 1220'. Reverse out & TOH w/ tubing standing back. WOC for hard tag in the morning. Secure location & well for the night.

07/16/2014 00:00 - 07/17/2014 00:00

Report Number 2.0	Report Start Date 07/16/2014	Report End Date 07/17/2014	Rig Monument 9 Other
----------------------	---------------------------------	-------------------------------	-------------------------

Daily Contacts
Well Site Supervisor, Lannie Massey, (970) 629-8733; Production Coordinat, Fred Slagle, (970) 629-0277; Completions Superint, Mitch Steinke, (303) 918-3844

24 Hr Summary
Monument Well Service Rig 9.
7/17/2014. Day 3. P&A operations.
Estimated day costs: \$ 13,050.00
Total Est. to date: \$ 33,550.00
AFE: And STILL no AFE number.
Casing pressure 0
No tubing.
Travel, safety meeting & JSA. TIH w/ tubing & hard tag TOC @ 510'. 90' above perms @ 600'. Good tag. Lay down 1 joint. EOT @ 504'. Mix & Pump 70 sacks cement from 504'to surface. WOC. TOH w/ tubing laying down. RD rig floor & tools,ND-BOP. Safety lunch w/ Monument supervisor, Rig 9 crew & myself. RD service rig & equipment. Dig down 4' below ground level. Cut off casings & wellhead. Top off to surface with cement. 4 1/2" casing setting static. 7" X 4 1/2" annular falling away. Pumped 70 sacks. Wait for an hour. Mix 10 sacks cement w/ 3 percent calcium & LCM. Let set over night. Secure lcation for the night. Service rig & crew will move to the Cathedral Bluffs Unit A 11 pad tomorrow morning.

07/16/2014 00:00 - 07/16/2014 00:00

Report Number 3.0	Report Start Date 07/16/2014	Report End Date 07/16/2014	Rig Monument 9 Other
----------------------	---------------------------------	-------------------------------	-------------------------

Daily Contacts
Well Site Supervisor, Lannie Massey, (970) 629-8733; Production Coordinat, Fred Slagle, (970) 629-0277; Completions Superint, Mitch Steinke, (303) 918-3844

24 Hr Summary
Monument Well Service Rig 9
Casing pressure 0;
No tubing.
Estimated daily costs: \$9000.00
Estimated Total cost to date: \$20,500.00
AFE: Still no number !!
Travel, Safety Meeting & JSA. TIH w/ tubing & tag TOC @ 1041'. Good tag, top perms @ 1220 covered. Pressure test casing to 500 lbs. Test failed. TOH w/ tubing. RU DLD Wireline & shoot perms @ 600' & 300'. RD DLD & release. TIH w/ tubing to 1010'. Mix & pump 50 sacks cement. Estimated top of cement @ 382'. TOH w/ tubing. Reverse out. WOC until morning for hard tag. Due to the surface casing & braidenhead issues, we are requiering extra caution due to the close proximity of East Douglas Creek.

07/18/2014 00:00 - 07/18/2014 00:00

Report Number 4.0	Report Start Date 07/18/2014	Report End Date 07/18/2014	Rig Monument 9 Other
----------------------	---------------------------------	-------------------------------	-------------------------

Daily Contacts
Well Site Supervisor, Lannie Massey, (970) 629-8733; Production Coordinat, Fred Slagle, (970) 629-0277; Completions Superint, Mitch Steinke, (303) 918-3844

24 Hr Summary
Duco Inc. Cementers.
7/18/2014
Estimated daily cost: \$ 2500.00
Est. Total costs for job \$ 36,000.00
AFE: None yet.

Safety Meeting & JSA with Duco Inc. Mix & pump 10 sacks cement to surface in the 7" X 4 1/2" annular. Cement is setting static in the annular & the 4 1/2" casing. Install information plate & weep hole, backfill hole. Well plugging operations on the Cath. Fed. N-36-2-101 are complete and ready to turn over to the environmental team for reclamation. No rig time today on this project.

Job witnessed & Approved by Joe Beck, BLM Field Inspector, White River Field Office, Meeker, Colorado.



Completion & Workover Operations Daily Summary

Daily Operations

07/29/2014 00:00 - 07/30/2014 00:00

Report Number	Report Start Date	Report End Date	Rig
6.0	07/29/2014	07/30/2014	Monument 9 Other

Daily Contacts
Well Site Supervisor, Lannie Massey, (970) 629-8733; Production Coordinat, Fred Slagle, (970) 629-0277; Completions Superint, Mitch Steinke, (303) 918-3844
24 Hr Summary

07/29/2014 00:00 - 07/29/2014 00:00

Report Number	Report Start Date	Report End Date	Rig
5.0	07/29/2014	07/29/2014	Monument 9 Other

Daily Contacts
Well Site Supervisor, Lannie Massey, (970) 629-8733; Production Coordinat, Fred Slagle, (970) 629-0277; Completions Superint, Mitch Steinke, (303) 918-3844
24 Hr Summary
Remove containment and liner from Pad. FS

08/05/2014 00:00 - 08/31/2014 00:00

Report Number	Report Start Date	Report End Date	Rig
7.0	08/05/2014	08/31/2014	Monument 9 Other

Daily Contacts
Well Site Supervisor, Lannie Massey, (970) 629-8733; Production Coordinat, Fred Slagle, (970) 629-0277; Completions Superint, Mitch Steinke, (303) 918-3844
24 Hr Summary