



FIELD RECEIPT NO. 10011030893

CUSTOMER BAYSWATER EXPLORATION & PRODUCTION				CREDIT APPROVAL NO.		PURCHASE ORDER NO.		CUSTOMER NUMBER 20007918 - 00244714		INVOICE NUMBER							
MAIL INVOICE TO		STREET OR BOX NUMBER 730 17TH ST, STE 610				CITY DENVER		STATE Colorado		ZIP CODE 80202							
DATE WORK COMPLETED		MO. 12	DAY 03	YEAR 2013	BHI REPRESENTATIVE STEVEN S ISCHE		WELL API NO: 05123381780000		WELL TYPE : New Well								
DISTRICT BJS, BRIGHTON						JOB DEPTH(ft) 732		WELL CLASS : Gas									
WELL NAME AND NUMBER WINDSOR LV #21-14						TD WELL DEPTH(ft) 742		GAS USED ON JOB : No Gas									
WELL LOCATION :		LEGAL DESCRIPTION 14-6N-67W			COUNTY/PARISH Weld		STATE Colorado		JOB TYPE CODE : Surface								
PRODUCT CODE		DESCRIPTION				UNIT OF MEASURE		QUANTITY		LIST PRICE UNIT		GROSS AMOUNT		% DISC.		NET AMOUNT	
100112		Calcium Chloride				lbs		517									
100112		Calcium Chloride				lbs		300									
100295		Cello Flake				lbs		69									
100404		Sodium Chloride				lbs		100									
488019		FP-6L				gals		1									
499632		Granulated Sugar				lbs		50									
499680		Static Free				lbs		22									
499703		Type III Cement				sacks		275									
		SUB-TOTAL FOR Product Material															
A152		Personnel Per Diem Chrg - Cement Svc				ea		1									
M100		Bulk Materials Blending Charge				cu ft		300									
		SUB-TOTAL FOR Service Charges															
ARRIVE LOCATION :		MO. 12	DAY 03	YEAR 2013	TIME 20:30	SERVICE ORDER: I AUTHORIZE WORK TO BEGIN PER SERVICE INSTRUCTIONS IN ACCORDANCE WITH THE TERMS AND CONDITIONS PRINTED ON THE LAST PAGE OF THIS FORM AND REPRESENT THAT I HAVE AUTHORITY TO ACCEPT AND SIGN THIS ORDER.						SERVICE RECEIPT: I CERTIFY THAT THE MATERIALS AND SERVICES LISTED WERE RECEIVED AND ALL SERVICES PERFORMED IN A WORKMANLIKE MANNER.					
CUSTOMER REP. DON PATTON						SEE LAST PAGE FOR GENERAL TERMS AND CONDITIONS						CUSTOMER AUTHORIZED AGENT X					
												BHI APPROVED X					



FIELD RECEIPT NO. 10011030893

CUSTOMER BAYSWATER EXPLORATION & PRODUCTION				CREDIT APPROVAL NO.		PURCHASE ORDER NO.		CUSTOMER NUMBER 20007918 - 00244714		INVOICE NUMBER	
MAIL INVOICE TO STREET OR BOX NUMBER 730 17TH ST, STE 610				CITY DENVER		STATE Colorado		ZIP CODE 80202			
DATE WORK COMPLETED		MO. 12	DAY 03	YEAR 2013	BHI REPRESENTATIVE STEVEN S ISCHE		WELL API NO: 05123381780000		WELL TYPE : New Well		
DISTRICT BJS, BRIGHTON					JOB DEPTH(ft) 732		WELL CLASS : Gas				
WELL NAME AND NUMBER WINDSOR LV #21-14					TD WELL DEPTH(ft) 742		GAS USED ON JOB : No Gas				
WELL LOCATION :		LEGAL DESCRIPTION 14-6N-67W			COUNTY/PARISH Weld		STATE Colorado		JOB TYPE CODE : Surface		
PRODUCT CODE	DESCRIPTION				UNIT OF MEASURE	QUANTITY	LIST PRICE UNIT	GROSS AMOUNT	% DISC.	NET AMOUNT	
F053A	Cement Pumping, 0 - 1000 ft				4hrs	1					
F090	Fuel per pump charge - cement				pump/hr	2					
J050	Cement Head				job	1					
J225	Data Acquisition, Cement, Standard				job	1					
J390	Mileage, Heavy Vehicle				miles	90					
J391	Mileage, Auto, Pick-Up or Treating Van				miles	90					
	SUB-TOTAL FOR Equipment										
J401	Bulk Delivery, Dry Products				ton-mi	607					
	SUB-TOTAL FOR Freight/Delivery Charges										
	FIELD ESTIMATE										
ARRIVE LOCATION :		MO. 12	DAY 03	YEAR 2013	TIME 20:30	SERVICE ORDER: I AUTHORIZE WORK TO BEGIN PER SERVICE INSTRUCTIONS IN ACCORDANCE WITH THE TERMS AND CONDITIONS PRINTED ON THE LAST PAGE OF THIS FORM AND REPRESENT THAT I HAVE AUTHORITY TO ACCEPT AND SIGN THIS ORDER.				SERVICE RECEIPT: I CERTIFY THAT THE MATERIALS AND SERVICES LISTED WERE RECEIVED AND ALL SERVICES PERFORMED IN A WORKMANLIKE MANNER.	
CUSTOMER REP. DON PATTON						CUSTOMER AUTHORIZED AGENT BHI APPROVED				X	
SEE LAST PAGE FOR GENERAL TERMS AND CONDITIONS										X	

CEMENT JOB REPORT



CUSTOMER BAYSWATER EXPLORATION.			DATE 04-DEC-13		F.R. # 10011030893		SERV. SUPV. STEVEN S ISCHE							
LEASE & WELL NAME WINDSOR LV #21-14 - API 05123381780000			LOCATION 14-6N-67W			COUNTY-PARISH-BLOCK Weld Colorado								
DISTRICT Brighton			DRILLING CONTRACTOR RIG # Ensign 122			TYPE OF JOB Surface								
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		MECHANICAL BARRIERS		MD	TVD	HANGER TYPES		MD	TVD			
8-5/8" Top Cem Plug, Nitri cvr, Phen		Float Collar, Al Flap, 8-5/8 - 8rd		NOPE		0	0	NONE		0	0			
		Float Shoe 8-5/8 - 8rd												
		Centralizer, Positive, 8-5/8 in												
		Cement Basket, Hinged, 8-5/8 in												
MATERIALS FURNISHED BY BJ				LAB REPORT NO.		PHYSICAL SLURRY PROPERTIES								
						SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT³	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER		
Fresh Water				N/A		0	8.34	0	0	00:00	44			
Fresh Water + Dye				N/A		0	8.34	0	0	00:00	20			
TypeIII + Adds				N/A		266	14.5	1.41	6.82	02:30	66	42.65		
Available Mix Water 250 Bbl.				Available Displ. Fluid 185 Bbl.		TOTAL					130	42.65		
HOLE			TBG-CSG-D.P.						COLLAR DEPTHS					
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE		
12.25	25	700	8.097	8.625	24	CSG	732	732	J-55	732	689	0		
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH			TOP CONN		WELL FLUID			
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE		DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.
						NO PACKER		0			8.625	8RD	WATER BASED	9.1
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER			
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator				
44	BBLS	Fresh Water	8.34	223	0	0	0	0	2000	800	RIG			
Circulation Prior to Job														
Circulated Well: Rig <input checked="" type="checkbox"/> BJ <input type="checkbox"/>						Circulation Time: 1			Circulation Rate: 2 BPM					
Mud Density In: 9.1 LBS/GAL Mud Density Out: 9.1 LBS/GAL						PV & YP Mud In: 0			PV & YP Mud Out: 0					
Gas Present: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/> Units:						Solids Present at End of Circulation:			NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>					
Displacement And Mud Removal														
Displaced By: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/>						Amount Bled Back After Job: 2 BBLS								
Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL						Method Used to Verify Returns: VISUAL								
Cement Returns at Surface: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO						Were Returns Planned at Surface: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES								
Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROICATION <input checked="" type="checkbox"/> NONE <input type="checkbox"/> UNABLE DUE TO STUCK PIPE														
Centralizers: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES						Quantity: 6		Type: <input type="checkbox"/> BOW <input type="checkbox"/> RIGID						
Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input checked="" type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD														
Plugs														
Number of Attempts by BJ: 0						Competition: 0		Wiper Balls Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		Quantity:				
Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES								
Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Top of Plug: 0 FT			Bottom of Plug: 0 FT					
Squeezes (Update Original Treatment Report for Primary Job)														
BLOCK SQUEEZE <input type="checkbox"/>		SHOE SQUEEZE <input type="checkbox"/>		TOP OF LINER SQUEEZE <input type="checkbox"/>		PLANNED <input type="checkbox"/>		UNPLANNED <input type="checkbox"/>						
Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		PSI Applied: 0		Fluid Weight: 0 LBS/GAL								
Casing Test (Update Original Treatment Report for Primary Job)														
Casing Test Pressure: 0 PSI						With 0 LBS/GAL Mud		Time Held: 00 Hours 00 Minutes						
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: NONE														

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)


Depth Drilled out of Shoe: 0 FT Target EMW: 0 LBS/GAL Actual EMW: 0 LBS/GAL
 Number of Times Tests Conducted: 0 Mud Weight When Test was Conducted: 0 LBS/GAL

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)
 NONE

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)
 NONE

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)
 NONE

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES	2846 PSI
						CIRCULATING WELL - RIG	<input checked="" type="checkbox"/> BJ <input type="checkbox"/>
16:20	0	0	0	0	N/A	YARD CALL	
20:30	0	0	0	0	N/A	LEAVE YARD	
20:45	0	0	0	0	N/A	ARRIVE ON LOCATION	
20:45	0	0	0	0	N/A	SPOT TRUCKS AND PRE RIG UP SAFTY MEETING	
22:50	0	0	0	0	N/A	SAFTY MEETING WITH CREW	
23:25	26	0	1	2	H2O	LOAD LINES	
23:27	2846	0	0	0	H2O	PRESSURE TEST	
23:32	131	0	4	10	H2O	FRESH WATER SPACER	
23:34	118	0	4	10	H2O	DYE WATER SPACER	
23:41	238	0	4	66	CEMENT	BATCH UP, WHEIGH AND SEND LEAD	
00:00	0	0	0	0	N/A	DPOP PLUG	
00:08	176	0	4	20	H2O	DISPLACEMENT	
00:15	221	0	2	20	H2O	RATE CHANGE	
00:21	236	0	1.2	4	H2O	RATE CHANGE	
00:25	667	0	0	0	N/A	BUMP PLUG	
00:27	250	0	0	0	N/A	CLOSE IN HEAD AND RIG DOWN SAFTY MEETING	
01:30	0	0	0	0	N/A	LEAVE LOCATION	
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	Service Supervisor Signature:
<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	667	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	8	132	250	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	



Load Sheet



WELL NAME WINDSOR LV #21-14

CUSTOMER BAYSWATER EXPLORATION & PRODUCTION

BRANCH BULK PLANT BJS, BRIGHTON

FIELD RECEIPT DATED DEC-03-2013

[illegible]

RECEIVED TO LOCATION STEVEN ISCHE

DATE DEC-03-2013

SERVICE SUPERVISOR

APPROVAL SCOTT D SMITH

OPERATIONS SUPERVISOR

CUSTOMER SIGNATURE