

Berry Petroleum Company

I02 697 Pad History

- October 2009 – Survey access road and pad
- February 4, 2010 – JT Albi authorizes construction
- February 15, 2010 – Mobilize construction equipment
- February 15 - 20, 2010 – Build access road & pad (Moody Construction)
- February 17 -20, 2010 – Install stormwater BMPs (Metcalf Excavation)
- February 21-28, 2010 – Build pit on pad (Moody Construction)
- February 22- 26, 2010 – Install stormwater BMPs (Metcalf Excavation)
- March 1-5, 2010 – Install stormwater BMPs (Metcalf Excavation)
- March 2-8, 2010 – Prep pit for liner (Moody Construction)
- March 9-11, 2010 – Install stormwater BMPs (Metcalf Excavation)
- March 12-18, 2010 – Install pit liner (Bolton Construction)
- March 17-19, 2010 – Haul water to hydrotest liner (PT)
- March 21-22, 2010 – Hydrotest pit liner (Berry)
- March 23-25, 2010 – Install fence around pit (Bolton Construction)
- March – April, 2010 – Install conductor, drill Latham 2-14D & 2-17D wells
- April 15, 2010 – Spud and drill two wells (Patterson 302)
- May 8, 2010 – Rig released
- May 22-23, 2010 - Pull water & mud out of pit (PT)
- May 19-26, 2010 – Mix sawdust, dirt, & drilling mud (Moody Construction)
- May 26 -29, 2010 – Install liner in pit for fracking (Bolton Construction)
- May 30, 2010 – Hydrotest liner (Bolton Construction)
- June, 2010 – Both wells fracked
- June 2010 – Dispose of old liner to landfill (Rio Blanco County)
- June – July - August, 2010 – Install fence and net on pit (Bolton Construction)
- January 2011 – Pull bird net off pit (Bolton Construction)
- April 2011 – Pull bird net over pit (Bolton Construction)
- November 2011 – Pull bird net off pit (Bolton Construction)
- April 2012 – Pull bird net over pit (Bolton Construction)
- October 2012 – Pull bird net off pit (Bolton Construction)
- April 2013 – Pull bird net over pit (Bolton Construction)
- October 2013 – Pull bird net off pit (Bolton Construction)

