

Daily Operations

Well Name: Indian Cove 34-16

API/UVW 05-071-09465-0000	Field Name RATON-SPANISH PEAKS	QTR/QTR SWSE	Section 16	Township 33S	Range 66W	
Spud Date 2/4/2008	Original KB Elevation (ft) 7,143.00	Ground Elevation (ft) 7,139.00	KB-Ground Distance (ft) 4.00	Total Depth (ftKB) 1,740.0		
Plug Back Total Depths						
Wellbore Name		Date		Depth (ftKB)		
Original				1,716.0		
Daily Summary						
6/25/2015 06:00 - 6/25/2015 15:30						
Total AFE Amount (Cost)	Report Start Date 6/25/2015 06:00	Report End Date 6/25/2015 15:30	Daily Mud Field Est (Cost)	Daily Field Est Total (Cost)	Cum Field Est To Date (Cost)	
Job Category ABANDONMENT	Primary Job Type MOB/DEMOB		Secondary Job Type PERMANENTLY ABANDON			
Operations at Report Time						
<p>Operations Summary</p> <p>POOH with tbg & rods</p> <p>RT scraper & TIH w/CIBP & set @ 1310'</p> <p>Pump cement from 1210'- 1310' & pull up to 950'</p> <p>Pump cement from 850'-950'</p> <p>Pull up to 300' & reverse circulate</p> <p>SDFN & WOC</p> <p>Cement 15.8# 1.15 yield</p> <p>12 sks 1210'-1310'</p> <p>12 sks 850'-950'</p> <p>KephartJ</p> <p>Operations Next Report Period</p>						
PBD (All) (ftKB)						
Original - 1,716.0						
Daily Contacts						
Job Contact			Position			
Kephart, Jeff						
Daily Costs						
Carry forward?	Gen	Sub	Sub Cat	Cost Des	Field Est (Cost)	Vendor
No						
Time Log						
Start Time	End Time	Dur (hr)	Com	Start Depth (ftKB)	End Depth (ftKB)	P/N
06:00	07:00	1	Drive to location			
07:00	09:00	2	POOH with tbg & rods			
09:00	13:00	4	RT scraper & TIH w/CIBP & set @ 1310'			
13:00	14:00	1	Pump cement from 1210'- 1310' & pull up to 950'			
			Pump cement from 850'-950'			
			Pull up to 300' & reverse circulate			
14:00	14:30	0.5	SDFN & WOC			
14:30	15:30	1	Drive to town			