

CEMENT JOB REPORT



CUSTOMER BAYSWATER EXPLORATION &		DATE 16-JUL-15	F.R. # 10011166247		SERV. SUPV. ERIC S DEWIT		
LEASE & WELL NAME WALTON #J-25HN - API 05123414170000		LOCATION 25-7N-67W		COUNTY-PARISH-BLOCK Weld Colorado			
DISTRICT Brighton		DRILLING CONTRACTOR RIG # Frontier 10		TYPE OF JOB Surface			
SIZE & TYPE OF PLUGS	LIST-CSG-HARDWARE	MECHANICAL BARRIERS	MD	TVD	HANGER TYPES	MD TVD	
9-5/8" Top Cem Plug, Nitrile cvr, Phe	Float Shoe 9-5/8 - 8rd	NONE	0	0	NONE	0 0	
	Float Collar, Al Flap, 9-5/8 - 8rd						
	Centralizer, with Pins, 9-5/8 in						
	Cement Basket, Slip On, 9-5/8 in						
MATERIALS FURNISHED BY BJ		LAB REPORT NO.	PHYSICAL SLURRY PROPERTIES				
Fresh Water	N/A		SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT³	WATER GPS	
Type III Cement + Adds	C07-038-15		0	8.34	0	0	
Fresh Water	N/A		260	14.5	1.40	6.80	
			0	8.34	0	0	
Available Mix Water 400 Bbl.		Available Displ. Fluid 300 Bbl.	TOTAL		139.71	42.02	
HOLE		TBG-CSG-D.P.				COLLAR DEPTHS	
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD TVD GRADE
12.25	30	793	8.921	9.625	36	CSG	750 750 J-55
LAST CASING			PKR-CMT RET-BR PL-LINER		PERF. DEPTH		TOP CONN WELL FLUID
ID	OD	WGT	TYPE	MD TVD	BRAND & TYPE	DEPTH	SIZE THREAD TYPE WGT.
					NO PACKER	0	9.625 8RND WATER BASED 8.6
DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI MAX CSG PSI
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED Operator RATED Operator
57.2	BBLS	Fresh Water	8.34	0	0	0	0 2816 1500
MIX WATER Upright tank							
Circulation Prior to Job							
Circulated Well: Rig <input checked="" type="checkbox"/> BJ <input type="checkbox"/>				Circulation Time: .5 Circulation Rate: 5 BPM			
Mud Density In: 8.4 LBS/GAL Mud Density Out: 8.4 LBS/GAL				PV & YP Mud In: 0 PV & YP Mud Out: 0			
Gas Present: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/> Units:				Solids Present at End of Circulation: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>			
Displacement And Mud Removal							
Displaced By: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/>				Amount Bled Back After Job: .5 BBLS			
Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL				Method Used to Verify Returns: VISUAL			
Cement Returns at Surface: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				Were Returns Planned at Surface: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES			
Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROCATION <input checked="" type="checkbox"/> NONE <input type="checkbox"/> UNABLE DUE TO STUCK PIPE							
Centralizers: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES				Quantity: 9		Type: <input type="checkbox"/> BOW <input type="checkbox"/> RIGID	
Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input checked="" type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD							
Plugs							
Number of Attempts by BJ: 0 Competition: 0				Wiper Balls Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES Quantity:			
Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES			
Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Top of Plug: 0 FT Bottom of Plug: 0 FT			
Squeezes (Update Original Treatment Report for Primary Job)							
BLOCK SQUEEZE <input type="checkbox"/>		SHOE SQUEEZE <input type="checkbox"/>		TOP OF LINER SQUEEZE <input type="checkbox"/>		PLANNED <input type="checkbox"/> UNPLANNED <input type="checkbox"/>	
Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		PSI Applied: 0		Fluid Weight: 0 LBS/GAL	
Casing Test (Update Original Treatment Report for Primary Job)							
Casing Test Pressure: 0 PSI With 0 LBS/GAL Mud				Time Held: 00 Hours 00 Minutes			
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: None							

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: 0 FT Target EMW: 0 LBS/GAL Actual EMW: 0 LBS/GAL
 Number of Times Tests Conducted: 0 Mud Weight When Test was Conducted: 0 LBS/GAL

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)
 NONE

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)
 NONE

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)
 NONE

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES 3745 PSI	
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>	
17:05	0	0	0	0	N/A	Leave yard	
19:01	0	0	0	0	N/A	Arrive on locatin (47 miles)	
19:10	0	0	0	0	N/A	Spot trucks	
19:15	0	0	0	0	N/A	Pre rig up safety meeting	
21:50	0	0	0	0	N/A	Pre job safety meeting	
22:24	27	0	1	2	H2O	Load lines	
22:26	3745	0	0	0	H2O	Pressure test pumps and lines	
22:31	188	0	5.2	10	H2O	Fresh water spacer	
22:33	181	0	5.2	10	H2O	Fresh water + Dye spacer	
22:36	0	0	0	0	CMT	Batch, and weigh cement @14.5	
22:41	190	0	4.2	59	CMT	Pump 260 sacks of Class C + Adds	
22:58	0	0	0	0	N/A	Release plug	
23:02	448	0	5	50	H2O	Displacement	
23:13	365	0	2.7	7	H2O	Drop rate	
23:16	1040	0	0	0	H2O	Bump plug (9 bbls of cement to surface)	
23:18	0	0	0	0	H2O	Check floats (floats held)	
23:22	0	0	0	0	N/A	Pre rig down safety meeting	
00:30	0	0	0	0	N/A	Leave location to get the bulk truck for the next surface	
03:30	0	0	0	0	N/A	Arrive back at location (wait for next surface job)	
BUMPED PLUG <input type="checkbox"/> Y <input checked="" type="checkbox"/> N	PSI TO BUMP PLUG 365	TEST FLOAT EQUIP. <input type="checkbox"/> Y <input checked="" type="checkbox"/> N	BBL.CMT RETURNS/ REVERSED 9	TOTAL BBL. PUMPED 138	PSI LEFT ON CSG 0	SPOT TOP OUT CEMENT Y <input type="checkbox"/> N <input checked="" type="checkbox"/>	Service Supervisor Signature:

