

DUCO INCORPORATED

Well Servicing Company

2403 1/2 E. Main - PO Box 416 (mailing)
Rangely, CO 81648
Phone (970-629-2614 or (970)-675-8685

INVOICE

DATE: August 5, 2015
INVOICE # 45008CO

COMMENTS

cement 1

SAGA

Address:

City, ST, ZIP:

Lease, Government

Well No.: 4

Cement Truck 1

State/County:

Range/Township:

Hour Work Started:

Hour Work Completed:

Supervisor

Labor G Kissel

Labor D Gibson

Labor

Labor

Company Foreman:

5-Aug-15 Signature:

BREAKDOWN OF CHARGES	HOURS/QTY.	RATE	AMOUNT
Cement Truck (per day)		\$1,080.00	\$
Full Time Supervisor (per day)		\$850.00	
Labor (per day X no. of men)	2.00	\$440.00	
Travel Time		\$85.00	
Cement Manifold		\$135.00	
Cement Charge (charged per sack)		\$35.00	
Pump	1.00	\$620.00	
Flat Tank (per day)		\$40.00	
FR Clothing (per day)		\$90.00	
Crew Sub. Pay (per day X no. of men)		\$130.00	
1502 Iron (per day)		\$250.00	
water truck 130 bbls	4.00	\$95.00	
bed truck	3.00	\$130.00	

DESCRIPTION OF WORK PERFORMED:

moved brine water from B2 to #4 and fresh, hauled load fresh to location, moved pump and tank and 2, 300 bbl up rights

SUBTOTAL	
TAX RATE	
SALES TAX	
OTHER	
TOTAL	

Make all checks payable to: DUCO Inc.

All accounts net 30 days. 24% per annum interest plus cost of attorney's fees and collection fees

THANK YOU FOR YOUR BUSINESS!

DUCO INCORPORATED

Well Servicing Company
2403 1/2 E. Main - PO Box 416 (mailing)
Rangely, CO 81648
Phone (970-629-2614 or (970)-675-8685

INVOICE

DATE: August 6, 2015
INVOICE # 45009CO

COMMENTS

cement 1

Hiring Company: SAGA
Address:
City, ST, ZIP:

Supervisor J Rector
Labor G Kissel
Labor D GIBSON
Labor
Labor

Lease: GOVERNMENT
Well No.: # 4
Cement Truck 1
Date: august 6, 2015
State/County: COLO/ RIO BLACO
Range/Township:

Company Foreman:
Signature:

Hour Work Started:
Hour Work Completed:

BREAKDOWN OF CHARGES	HOURS/QTY.	RATE	AMOUNT
Cement Truck (per day)	1.00	\$890.00	\$ 890.00
Full Time Supervisor (per day)	1.00	\$750.00	750.00
Labor (per day X no. of men)	2.00	\$440.00	880.00
Travel Time		\$85.00	
Cement Manifold	1.00	\$135.00	135.00
Cement Charge (charged per sack)	198.00	\$25.00	4950.00
Pump	1.00	\$620.00	620.00
Flat Tank (per day)	2.00	\$40.00	80.00
FR Clothing (per day)		\$90.00	
clean oil out of flat tanks	3.00	\$100.00	300.00
1502 Iron (per day)		\$250.00	
Water truck	2.00	\$95.00	190.00
bed truck	5.00	\$130.00	650.00

DESCRIPTION OF WORK PERFORMED:

Travel time safety meeting JSA, R.i.h w/tbg bit and scrapper run p.o.o.h, R.i.h w/5.5 packer set packer @ 4080 got 1.5 bbl injection rate @ 1200 psi p.o.o.h w/ packer, R.i.h w/c.i.r set @ 4080 mixed and pump 100 sks 20 bbls under 6sks 1.2 bbls on top class g cement 15.8 lb flush w/15 bbls fresh lay down 5 jts cir 95 bbls 9.4 lb fluid, p.o.o.h to 1600 mix and pump 25 sks 5 bbls class g cement, flush w/ 5 bbls p.o.o.h w/ tbg. rig up wire line shoot holes @ 560. set retanor @ 510 mix and pump 25 sks 5 bbls class g cement 15.5 lb 19 sks under 6 sks on top p.o.o.h w/stinger. rig down rig dig out well head 4 ft. below ground surface, cut well head off top cap 50 ft inside production csg and surface w/ 38 sks 7.6 bbls class g cement 15.8 lb, weld info plate on back fill hole.

SUBTOTAL	\$	9,445.00
TAX RATE		0.00%
SALES TAX		
OTHER		
TOTAL	\$	9,445.00

Make all checks payable to: DUCO Inc.

All accounts net 30 days. 24% per annum interest plus cost of attorney's fees and collection fees

THANK YOU FOR YOUR BUSINESS!