

**FORM
INSP**Rev
05/11**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

02/17/2016

Document Number:

680701366

Overall Inspection:

SATISFACTORY**FIELD INSPECTION FORM**

Location Identifier	Facility ID	Loc ID	Inspector Name:	On-Site Inspection	2A Doc Num:
	297824	302297	Peterson, Tom	<input type="checkbox"/>	

Operator Information:OGCC Operator Number: 69175Name of Operator: PDC ENERGY INCAddress: 1775 SHERMAN STREET - STE 3000City: DENVER State: CO Zip: 80203

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED
- ☐ INSPECTOR REQUESTS FORM 42 WHEN CORRECTIVE ACTIONS ARE COMPLETED

Contact Information:

Contact Name	Phone	Email	Comment
		cogccinspection@pdce.com	All inspections

Compliance Summary:QtrQtr: SWSE Sec: 13 Twp: 4N Range: 67W

Insp. Date	Doc Num	Insp. Type	Insp Status	Satisfactory /Action Required	PA P/F/I	Pas/Fail (P/F)	Violation (Y/N)
10/24/2013	673800054	PR	FR	SATISFACTORY			No

Inspector Comment:Shared battery location with API #123-20259**Related Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status	
297824	WELL	PR	04/30/2010	GW	123-28094	Bernhardt 13T	PR	<input checked="" type="checkbox"/>

Equipment:Location Inventory

Special Purpose Pits: _____	Drilling Pits: <u>1</u>	Wells: <u>1</u>	Production Pits: _____
Condensate Tanks: _____	Water Tanks: _____	Separators: _____	Electric Motors: _____
Gas or Diesel Mortors: _____	Cavity Pumps: _____	LACT Unit: _____	Pump Jacks: _____
Electric Generators: _____	Gas Pipeline: <u>1</u>	Oil Pipeline: _____	Water Pipeline: _____
Gas Compressors: _____	VOC Combustor: _____	Oil Tanks: _____	Dehydrator Units: _____
Multi-Well Pits: _____	Pigging Station: _____	Flare: _____	Fuel Tanks: _____

Location**Lease Road:**

Type	Satisfactory/Action Required	comment	Corrective Action	Date

Signs/Marker:				
Type	Satisfactory/Action Required	Comment	Corrective Action	CA Date
WELLHEAD	SATISFACTORY			

Emergency Contact Number (S/AR): SATISFACTORY Corrective Date: _____

Comment: _____

Corrective Action: _____

Good Housekeeping:				
Type	Satisfactory/Action Required	Comment	Corrective Action	CA Date

Spills:				
Type	Area	Volume	Corrective action	CA Date
<input type="checkbox"/> Multiple Spills and Releases?				

Fencing:				
Type	Satisfactory/Action Required	Comment	Corrective Action	CA Date
WELLHEAD	SATISFACTORY	Panel		

Equipment:					
Type: Plunger Lift	# 1	Satisfactory/Action Required: SATISFACTORY			
Comment					
Corrective Action				Date:	

Venting:	
Yes/No	NO
Comment	

Flaring:			
Type	Satisfactory/Action Required		
Comment:			
Corrective Action:		Correct Action Date:	

<u>Predrill</u>			
Location ID: <u>297824</u>			
Site Preparation:			
Lease Road Adeq.:	Pads:	Soil Stockpile:	
S/AR: _____			
Corrective Action:	Date:	CDP Num.:	
Form 2A COAs:			
S/AR: _____	Comment: _____		
CA: _____	Date: _____		
Wildlife BMPs:			
BMP Type	Comment		
PROPOSED BMPs	6.2.2 Non-Structural Practices for Erosion and Sediment Control		

Erosion and sediment can also be controlled via non-structural BMPs. Non-structural BMPs are not engineered as structural and are capable of limiting the amount of potential pollutants available to reach receiving water bodies. Non-structural BMPs can achieve the same effect as structural BMPs through erosion control, filtration, trapping and the settling of sediment load within a perimeter.

PDC has implemented non-structural practices for stormwater management into their pipeline site development, including Program Oversight, Construction Site Planning and Management, and Materials Management. Table 3 summarizes the details of such practices.

Pad sites can include a slope to the reserve pit or a buffer zone of natural vegetation used as a non-structural BMP to inhibit sediment travel offsite and minimize the footprint of the pad.

Appendix C includes a typical pad site figure with the use of a buffer zone as a BMP.

All disturbed areas of the site will be re-vegetated in accordance with the CDPS General Permit re-vegetation requirements to coincide with existing site vegetation patterns. Final site grading will reflect existing grades in order to maintain pre-construction discharge patterns. Crimp mulching, using hay or cereal grain straw and will be used in conjunction with the seeding for final stabilization.

6.2.3 Phased BMP Implementation

The development of access roads, pads, and pipelines is generally accomplished in three distinct work phases. The first phase is the development (construction/completion/reclamation), the second phase is the production (operation/maintenance), and the third phase is the abandonment with final reclamation. Each work phase is briefly discussed below.

During pre-construction, drilling, and other active construction, the focus will be primarily on containment type BMPs. An example would be a continuous berm to contain stormwater pollutants on site. During this phase, stormwater runoff is specifically controlled so as not to leave the pad site.

The development phase includes clearing and grubbing of construction areas, excavation activities, and trenching through rural landscape and intermittent unnamed dry washes and streams. BMPs utilized during active construction include the following:

- vehicle tracking controls;
- silt fence and or berms on the down-gradient limit of construction for erosion and sediment control;
- straw bales, sediment control logs (wattles) or equivalent BMPs in unnamed dry washes

and streams;

BMPs will be implemented during construction to control and minimize any runoff of sediment and erosion associated with construction activities. Reclamation activities during this phase are 12

accomplished by contouring disturbed soils to conform to the surrounding terrain, replacing any stockpiled topsoil, seeding, and mulching of disturbed soil areas in order to re-establish vegetative cover. For completed sites, containment BMPs are generally removed and areas are re-seeded. These are less active construction periods and less attention is needed regarding runoff when reclamation types of BMPs are put in place to mitigate the potential pollutants.

The production phase includes the operation and maintenance activities during construction. The stabilized staging areas will provide for storage of staging materials and equipment and be used to define the contractor mobilization area. The staging areas can contain a construction trailer; a parking lot; dumpsters; a storage area for heavy on-site equipment; unloading/loading areas and a portable sanitary facility. No fuel storage tanks will be present in the staging areas but mobile fueling will take place within the construction limits of the project.

Dirt/mud will be removed from staging areas as needed. Stabilized staging areas will be inspected for adequate vehicle tracking control and perimeter control. The stabilized staging areas should be repaired or modified as needed. Reclamation activities during this phase include maintenance of access roads via stabilization of the given roadways, and long term maintenance of the erosion and sediment control structures.

When the construction activity is completed, all disturbed areas of the site will be re-vegetated with seed mixtures based on existing native vegetation. Abandonment with Final Reclamation activities are accomplished by contouring disturbed soils to conform to the surrounding terrain, by replacing any stockpiled topsoil, and by seeding of disturbed soil areas in order to re-establish cover vegetation. Erosion control blankets, mulching, using hay or cereal grain straw, may be used in conjunction with the seeding for final stabilization. Permanent stormwater BMPs, such as culverts and check dams, will remain in place after final stabilization.

Depending upon the type of site, the site terrain, and the phase of construction, different stormwater BMPs will be utilized. Various BMP options are listed in Table 2, and design specifications are shown in the BMP Manual (Appendix C).

The above discussion focuses primarily on pad sites and access roads. Phased BMP installation activities for pipeline sites are similar to those discussed above. Since these sites usually involve deeper trenching and excavation work, pre-construction BMPs may include additional

	<p>containment around soil stockpiles, and may involve temporary access road construction BMPs, instead of the pipeline site access roads which are more or less pennant features of the typical pipeline site. Upon backfilling of trenched materials, reclamation activities are accomplished by contouring disturbed soils to conform to the surrounding terrain, replacing any stockpiled topsoil, seeding, and mulching of disturbed soil areas in order to re-establish vegetative cover.</p>
PROPOSED BMPs	<p>6.2.4 Material Handling and Spill Prevention</p> <p>Consistent with the permit requirements, all potential pollutants other than sediment will be handled and disposed of in a manner that does not cause contamination of stormwater. Nonsediment pollutants that may be present during construction activities include petroleum products used in construction of a pad, pipeline, or tank battery including pipe joining materials and waste, and fertilizer used for final stabilization. Material Safety Data Sheets (MSDS) for 13 materials to be used or that are produced, are maintained at the Evans, Colorado office and on site during drilling.</p> <p>Refueling and lubrication of vehicles and equipment will be conducted a minimum of 100 feet from flowing streams and wetlands. Any spills will be promptly remediated and contaminated materials hauled off-site and properly disposed or recycled. Quantities of fuel and lubricants will be limited to "as-needed" for the immediate operations underway. In general, small spills will be handled by PDC personnel. The SWMP Administrator or his designee will handle spills and emergencies. In most cases, an absorbent material is used to pick up the spill. The spill response equipment is also located at PDC's Evans, Colorado office. In the situation of a larger spill, the SWMP Administrator would be notified and a contractor would be called to respond to the spill. For the protection of spill response personnel, all drums, tanks, and other containers are clearly labeled to identify contents, in the event of a spill. Additional information regarding material handling and spill prevention can be found in PDC's SPCC Plan, DJ Basin, Colorado, General Field Plan, located at PDC's Evans, Colorado office.</p> <p>6.2.5 Dedicated Concrete or Asphalt Batch Plants</p> <p>PDC does not have or subcontract any dedicated concrete or asphalt batch plants for its pad site development or construction in the Area 1 DJ Basin Drilling Program.</p> <p>6.2.6 Vehicle Tracking Control</p> <p>PDC will employ BMPs to minimize vehicle tracking. Further discussion on this topic is in Section 6.1.2 of the SWMP.</p>

6.2.7 Waste Management and Disposal, Including Concrete Washout

Waste management and disposal are further discussed in Sections 6.1.9 and 6.1.12 of this plan. Concrete washout does not occur at PDC's sites, and therefore, will not be a potential pollutant to stormwater.

6.2.8 Groundwater and Stormwater Dewatering

Construction dewatering may take place on a limited basis at PDC sites. The permit allows for conditional discharge of construction dewatering to the ground (to infiltrate), however no groundwater from construction dewatering can be discharged as surface runoff or to surface waters. For large construction projects with planned dewatering activity, PDC will apply for a separate dewatering permit from the state, as required.

6.2.9 Stormwater Practices and Landowners

PDC will always go above and beyond to accommodate landowners and at the same time, maintain compliance with the CDPS general permit. If a landowner has concerns with the installation or use of certain BMPs, PDC will discuss other options with the landowner for BMP implementation that are state compliant. If landowners are insistent upon particular practices on their land, or have previous agreements with PDC regarding well pad site installations, PDC will attempt to negotiate the best solution for all parties that maintain stormwater compliance.

PROPOSED BMPs	<p>AREA I</p> <p>DJ BASIN DRILLING PROGRAM</p> <p>COLORADO</p> <p>REVISED</p> <p>FEBRUARY 2009</p> <p>Prepared for:</p> <p>PETROLEUM DEVELOPMENT CORPORATION</p> <p>3801 Carson Avenue</p> <p>Evans, Colorado 80620</p> <p>Prepared by:</p> <p>LT ENVIRONMENTAL, INC.</p> <p>4600 West 60th Avenue</p> <p>Arvada, Colorado 80003</p> <p>(303) 433-9788</p> <p>6.1.11 Dedicated Concrete and Asphalt Batch Plants</p> <p>No dedicated concrete or asphalt batch plants are located within the PDC Area I DJ Basin Drilling Program.</p> <p>6.1.12 Non-Industrial Waste Sources</p> <p>Cleanup of trash and discarded materials will be conducted as noticed. Cleanup will consist of patrolling the roadway, access areas, and general work areas in order to pick up trash, debris, scrap, or other discarded materials.</p> <p>All waste from materials imported to the construction site are placed in appropriate containment and then removed for disposal/recycling to an appropriate licensed disposal/recycling facility.</p> <p>Ibis also includes sanitary sewage facilities (typically portable), which will be placed, anchored, and maintained with proper care.</p> <p>6.1.13 Potential Spills</p> <p>In the event of any spills or leaks the SWMP Administrator for PDC will be contacted immediately for further direction. Additional information regarding management of contaminated soils, material handling and spill prevention can be found in PDC's SPCC Plan, DJ Basin, Colorado, General Field Plan, located at PDC's Evans, Colorado office.</p>	
PROPOSED BMPs	<p>6.2 Best Management Practices (BMPs)</p> <p>BMPs for sediment and erosion control will be accomplished through a combination of construction techniques, vegetation and re-vegetation, administrative controls, and structural</p>	

features. Typical configurations of structural controls discussed below and technical drawings with references are provided in a BMP Manual (Appendix C). BMP selection is guided by the criteria listed in Table 2. Structural and non-structural BMPs are discussed in the following sections, and are summarized in Table 3.

6.2.1 Structural Practices for Erosion and Sediment Control

Structural practices primarily include physical attributes of the pads and access roads designed to reduce erosion and control stormwater or sediment movement.

6.2.1.1 Erosion Control

Construction of the pads and access roads requires the removal of vegetative cover and topsoil, thereby increasing peak flood flows, water velocity, and the volume of stormwater runoff. An increase in water runoff volume and velocity may result in increased erosion. Erosion and runoff control procedures that will be used to mitigate and reduce the erosive transport forces of stormwater during and after construction of the pipelines will include but will not be limited to the following:

- Diversion and control of runoff water;

9

- Diversion and control of runoff water;
- Vegetation establishment and maintenance;
- Benches;
- Erosion Control Blanket (ECB); and
- Application and maintenance of mulches, tackifiers, tracking and contouring.

Existing vegetation cover and topsoil are removed only where necessary for the operation of equipment and construction of the pads, access roads, and pipelines. Refer to Tables 2 and 3 for a list of all BMPs to be used throughout the PDC Area 1 DJ Basin Drilling Program. Appendix C includes details on BMP installation and maintenance procedures.

6.2.1.2 Sediment Control

The control of sediment contained in stormwater runoff will be accomplished by the use of sediment controls. Sediment controls allow the detention of suspended particles via gravity, filtering or entrapment. Sediment controls that will be used to mitigate and control sediments generated from the erosive transport forces of stormwater during and after construction of a pad will include but will not be limited to the following:

- Silt Fence;
- Natural Drainage Swales;

- Wattles; and
- Stabilized Construction Entrance (Cattle Guard).

Refer to Tables 2 and 3 for a list of all BMPs to be used throughout the PDC Area 1 DJ Basin Drilling Program. Appendix C includes details on BMP installation and maintenance procedures.

6.2.1.3 Detailed Structural and Administrative Site Management Practices

The following structural and administrative site management practices are expected to reduce, minimize and control erosion and sediment transport:

- In order to minimize disturbances associated with installation of pads, access roads, and pipelines, level and gently sloping terrain outside the construction project area will not be graded, except where necessary.
- To prevent tracking of sediment mud and rocks onto public roads, portions of access roads may be graveled, as appropriate. Other means such as track pads/angular rock or cattle guards may be utilized if appropriate.

- Straw wattles will be installed as needed on down-gradient portions of project areas.

10

- Side hill cuts (cut slopes) will be kept to a minimum to protect local resources while providing a safe and stable plane for the efficient and safe use of equipment.
- Where conditions warrant, erosion control structures such as berms will be constructed to divert water away from project areas. These control structures will also reduce soil erosion along and adjoining areas disturbed during construction.
- During construction near perennial streams, lakes or wetlands, silt fence, or wattles may be utilized in order to prevent suspended sediments from reaching down slope watercourses, streams, lakes or wetlands.
- Where appropriate, wattles, or silt fence will be constructed adjacent to crossings to reduce potential sedimentation in streams or wetlands.
- In areas that have steep slopes, wattles, erosion control blankets or runoff diversions may be installed.
- During the reclamation of the pads, access roads and pipelines, all cut and fill slopes in steep terrain will be graded and contoured to blend into the adjoining landscape. Natural drainage patterns will also be re-established. When possible cut and fill slopes will be constructed so they are no steeper than a 1 to 3 ratio.

- Reclaimed pads may have a fence constructed around areas that have been seeded. These fences will be installed in order to keep livestock and vehicles off reseeded areas.
- Pipelines connect pad sites to other gathering operations within the basin. Pipeline connections are regularly maintained, added to, or repaired. These sites are included in this SWMP. Pipeline maintenance can include excavation, backfilling, and re-contouring the disturbed area, as listed above.

Appendix C includes details on BMP installation and maintenance procedures.

6.2.1.4 Implementation of Structural Practices

The following structural practices (sediment controls) may be utilized at disturbed areas: vegetative buffers, wattles, silt fence, natural drainage swales, or equivalent sediment controls. These sediment control structures will be installed so as to protect down slope surface waters, wetlands and roads from sediment flow due to runoff from a precipitation or snow melt event. All graded surfaces, walls, dams and structures, vegetation, erosion and sediment control measures and other protective devices identified in the site plan will be maintained, repaired, and restored as necessary.

Table 3 contains a summary list of structural and non-structural BMPs.

S/AR: _____ **Comment:** _____

CA: _____ **Date:** _____

Comment: _____

Staking:

On Site Inspection (305):

Surface Owner Contact Information:

Name: _____ Address: _____

Phone Number: _____ Cell Phone: _____

Operator Rep. Contact Information:

Landman Name: _____ Phone Number: _____

Date Onsite Request Received: _____ Date of Rule 306 Consultation: _____

Request LGD Attendance: _____

LGD Contact Information:

Name: _____ Phone Number: _____ Agreed to Attend: _____

Summary of Landowner Issues:

Summary of Operator Response to Landowner Issues:

Onsite Inspection Memorandum Summarizing Discussions at Inspection as Attachment:

Facility

Facility ID: 297824 Type: WELL API Number: 123-28094 Status: PR Insp. Status: PR

Producing Well

Comment: PR

BradenHead

Comment: Bradenhead is exposed at surface.

CA:

CA Date:

Environmental**Spills/Releases:**

Type of Spill: _____ Description: _____ Estimated Spill Volume: _____

Comment: _____

Corrective Action: _____ Date: _____

Reportable: _____ GPS: Lat _____ Long _____

Proximity to Surface Water: _____ Depth to Ground Water: _____

Water Well:

DWR Receipt Num: _____ Owner Name: _____ GPS : _____ Lat _____ Long _____

Field Parameters:

Sample Location: _____

Emission Control Burner (ECB): Y _____

Comment: _____

Pilot: ON _____ Wildlife Protection Devices (fired vessels): YES _____

Reclamation - Storm Water - Pit**Interim Reclamation:**

Date Interim Reclamation Started: _____ Date Interim Reclamation Completed: _____

Land Use: DRY LAND, IRRIGATED

Comment: _____

1003a. Waste and Debris removed? Pass _____

CM _____

CA _____ CA Date _____

Unused or unneeded equipment onsite? Pass _____

CM _____

CA _____ CA Date _____

Pit, cellars, rat holes and other bores closed? Pass _____

CM _____

CA _____ CA Date _____

Guy line anchors marked? _____

CM _____

Inspector Name: Peterson, Tom

CA _____

CA Date _____

1003b. Area no longer in use? _____

Production areas stabilized? _____

1003c. Compacted areas have been cross ripped? _____

1003d. Drilling pit closed? _____

Subsidence over on drill pit? _____

Cuttings management: _____

1003e. Areas no longer needed for drilling or subsequent operations for have been re-vegetated to 80% of pre-existing? _____

Production areas have been stabilized? _____

Segregated soils have been replaced? _____

RESTORATION AND REVEGETATION

Cropland

Top soil replaced _____

Recontoured _____

Perennial forage re-established _____

Non-Cropland

Top soil replaced _____

Recontoured _____

80% Revegetation _____

1003 f. Weeds Noxious weeds? _____

Comment: _____

Overall Interim Reclamation

Final Reclamation/ Abandoned Location:

Date Final Reclamation Started: _____

Date Final Reclamation Completed: _____

Final Land Use: DRY LAND, IRRIGATED

Reminder: _____

Comment: _____

Well plugged _____

Pit mouse/rat holes, cellars backfilled _____

Debris removed _____

No disturbance /Location never built _____

Access Roads Regraded _____

Contoured _____

Culverts removed _____

Gravel removed _____

Location and associated production facilities reclaimed _____

Locations, facilities, roads, recontoured _____

Compaction alleviation _____

Dust and erosion control _____

Non cropland: Revegetated 80% _____

Cropland: perennial forage _____

Weeds present _____

Subsidence _____

Comment: _____

Corrective Action: _____

Date _____

Overall Final Reclamation _____

Well Release on Active Location ☐

Multi-Well Location ☐

Storm Water:

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
Gravel	Pass	Gravel	Pass			

S/A/V: SATISFACTOR

Corrective Date: _____

Y

Comment: _____

CA: _____

Pits: ☒ NO SURFACE INDICATION OF PIT

