

US ROCKIES REGION
Operation Summary Report

Well: **STATE OF COLORADO "BB" #1**

Spud date: 2/17/1997

Project: COLORADO-WELD-NAD83-UTM13

Site: CARMA 18-36

Rig name no.: ENSIGN 319/319

Event: CONST- CAP WELL WORK

Start date: 1/19/2015

End date:

Active datum: RKB @4,867.99usft (above Mean Sea Level)

UWI: SE/NW/0/3/N/68/W/36/0/0/6/0/N/1,601.00/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
1/19/2015	6:00 - 7:00	1.00	MIRU	30	G	P		Crew travel to location, Safety meeting. Road work over unit to location.
	7:00 - 7:30	0.50	MIRU	34	1	P		MIRU CoreTech wireline.
	7:30 - 9:30	2.00	WO/REP	34	G	P		RIH pull production EQP@7696' & Tag fill@7828'.
	9:30 - 10:00	0.50	RDMO	34	1	P		RDMO CoreTech wireline.
	10:00 - 11:30	1.50	MIRU	30	A	P		MIRU Ensign # 319, RU pump & tank lines to well.
	11:30 - 12:00	0.50	WO/REP	30	E	P		TBG=650#, CSG= 650#, Scsg=0#, pump kill fluid of 70 bbl.
	12:00 - 13:00	1.00	WO/REP	30	F	P		ND 5K wellhead & NU BOPs, RU TBG EQP, Take a lunch break.
	13:00 - 15:00	2.00	WO/REP	31	I	P		LD 243 JTS 2.875" J-55 on A & W TBG trailer, SWI.
	15:00 - 15:30	0.50	WO/REP	31	1	P		Drain pump & tank lines from well, SDFN.
	15:30 - 16:30	1.00	WO/REP	30	G	P		Crew travel to yard.
1/20/2015	6:00 - 7:00	1.00	WO/REP	30	G	P		Crew travel to yard, Safety meeting.
	7:00 - 7:30	0.50	WO/REP	30	E	P		CSG=60#, Kill W/ 25.
	7:30 - 8:30	1.00	WO/REP	34	1	P		MIRU Warrior wireline & Run gauge ring to 7700' POOH. Tight spot @ 6880' & FL@5500'.
	8:30 - 9:15	0.75	WO/REP	34	I	P		RIH & Set CIBP@ 7660', POOH.
	9:15 - 10:00	0.75	WO/REP	52	F	P		Test CIBP to 1000 psi held Good for 15 min.
	10:00 - 10:45	0.75	WO/REP	34	D	P		RIH DB 2 SX "G" CMT on CIBP, POOH
	10:45 - 14:00	3.25	WO/REP	34	I	P		RIH & Set CIBP@ 7580', Could not pull free from CIBP, worked on pulling free for 1.5 hrs, Upper management orders are to pull out of rope socket pulled free from CIBP, POOH, CCL is on tool.
	14:00 - 14:45	0.75	WO/REP	34	D	P		RIH & DB 2 SX "G" CMT on CIBP@ 7580', POOH, RDMO Warrior wireline.
	14:45 - 15:15	0.50	WO/REP	31	1	P		ND BOPs, ND 5K Wellhead. Instal 4.5" Frac valve, SWI.
	15:15 - 17:00	1.75	RDMO	30	C	P		RD pump & tank lines, RD work over unit, Road rig to next location: The WARDELL H 19-24, SDFN.
	17:00 - 18:00	1.00	RDMO	30	G	P		Crew travel to yard.