



Cement Ticket

Rig #      Rig 22     

<b>Customer Name</b> BWS Internal - PDC	<b>Date Of Service:</b> 11/29/2016
--	---------------------------------------

<b>Location</b> H&S #1	<b>Equipment</b> BTR101
---------------------------	----------------------------

Billing			
Description	Qty	Rate	Total
P and A Charge(Each)	1.00	⓪	
Mileage(Miles)	40.00	⓪	
G Cement(Bags)	326.00		
Data Acquisition(Each)	1.00	⓪	
Iron Inspection(Each)	1.00	⓪	
Sugar(Lbs)	100.00		
Water Delivery(Barrels)	⓪		

  

Description	Qty	Rate	Total
Miscellaneous	⓪		

**TOTAL BILLABLE AMOUNT** [REDACTED]

**Description Of Work**  
 1) TIH w/ TBG to Pump Stop Plug @ 650' Establish Circulation w/ 2 BBL of Water, Mix and Pump 4.4 sacks of 15.8 # CGC, Displaced w/ 1.5 BBL of Water,(Cover 100' inside of 3.5" CSG from 650' to 550') (cement crew wait on location for rig crew to LD TBG AND LD CSG to pump Shoe Plug) 2) TIH w/ TBG to Pump Shoe Plug @ 17 JNTS to Pump Shoe Plug @ 546' Establish Circulation w/ water, Mix and Pump 322 sacks of 15.8 # CGC to Surface, TOOH LD TBG, ND BOP'S, Top of Well w/ Cement to Surface. 3) Total Pump= 326 sacks

Payroll Section						
Employee	Emp #	Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total	
Supervisor	Jalme, Gustavo	0.00	0.00	0.00	0.00	
Operator	Alva, Sergio	11.00	0.00	0.00	11.00	
Derrick	Mota, Jesus	11.00	0.00	0.00	11.00	
FloorHand	Toledo, Javier	11.00	0.00	0.00	11.00	
FloorHand	Jones Austin	11.00	0.00	0.00	11.00	

No UnReported Incidents Per My Signature \_\_\_\_\_

\_\_\_\_\_  
 BWS Rig Supervisor

\_\_\_\_\_  
 Customer/Agent: