

**Blac Frac Tanks, Inc.**  
808 County Road 215  
Parachute, CO 81635

**Plugging Report for the TEP— DOE 1-W-28**

**December 8, 2016**

**Plug #1 EOT 2126'**

**Pumped approx. 40 bbls down tbg, unable to break circulation. Mixed and pumped 20 sks Type G cement (4 bbls cement slurry) @ 15.8 ppg. Displaced with 5 bbls slurry, (2 bbls short of balance) Tbg on a vacuum. POOH to 500'. Cleaned up equipment. Sdfn.**

**December 22, 2016**

**Plug #2 Tagged plug #1 at 1970' Land EOT at 1635'**

**Pumped approx. 10 bbls and had full returns. Mixed and pumped 26 sks Class G cement (5.3 bbls cement slurry) @15.8 ppg, Displaced with 5 bbls water. POOH with tbg to 1000' plus or minus Sample still soft after 4 hrs. clean up equipment and SD until tues 27<sup>th</sup>.**

**December 27, 2016**

**Tagged plug # 2 at 1318'**

**Spent remainder of the day trying to get a gun down to perforate.**


**December 28, 2016**


**Plug #3 Land EOT at 358' Perfs at 365'**

**Pumped 5 bbls to establish returns. Mixed and pumped 83 sks class G (17 bbls cement slurry) at 15.8 ppg. Cement to surface on braden head with 50 sks pumped. SI braden head and pumped additional 2 bbls to fill 4-1/2 casing to surface. SI well and Bull head additional 23 sks (4.5 bbls) cement into the well with less than 50 psi. POOH with tbg. Cleaned up Equipment**

**Hand mixed 3 sks for top out and set marker**

**Mixed a total of 132 sks type G cement.**

  
\_\_\_\_\_  
Ralph G Snow      President      Blac-Frac Tanks, Inc

  
\_\_\_\_\_  
12/30/2016