

Inspected Facilities

Facility ID: 204960 Type: WELL API Number: 005-07095 Status: PR Insp. Status: PA

Cement

Cement Contractor

Contractor Name: O-Tex Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____ Circulate to Surface: _____
 Cement Fall Back: _____ Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____ Good Return During Job: _____

Production Casing

Cement Volume (sx): _____ Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): 610-0 Cement Volume (sx): 190

Good Return During Job: YES Cement Type: Class G and Type 3, 1.15,

Comment: 9/19/2017
 7210' plug tested to 700 psi for 15 min
 CICR at 7400' 150 sxs below and 10 sxs above
 20 sxs pumped from 2050' to 1800', 9/20/2017 tagged at 1738'
 9/20/2017
 15 sxs pumped from 1200' to 1100'
 casing cut at 610'
 9/21/2017
 190 sxs pumped from 610' to surface
 Will cut, cap and cover on 9/26/2017.

Corrective Action: _____ Date: _____

Workover

Comment: Hurricane Well Services, Farmington

Corrective Action: _____ Date: _____

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
688300343	Great Western Kraus-Albin 22-20 PA	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4259370