

<b>: AFE No: MTG-2017</b>		<b>GREAT WESTERN 27-32 Daily Completion and Workover Report</b>				<b>Date: 1/17/2017 DOL: 7</b>	
REPT NO. 7	OPERATOR GREAT WESTERN OPERATING COMPANY LLC		FIELD NAME WATTENBERG		SUPERVISOR / ENGINEER MIKE COLE / TY WOODWORTH		ST NO. 00
SPUD DATE 01/18/2007	API 05-123-24266	STATE COLORADO	COUNTY WELD		DIVISION GREAT WESTERN OPERA		
OPERATIONS AT RPT TIME WSI TO MOVE OFF							
24 HR SUMMARY RIH TO BOTTOM @7219, CIR SAND BRIDGE, RIH TO 7246, POOH FOR RBP, RIH SET RBP @ 220 JTS 6829FT, POOH, TEST CASING TO 500 PSI, LAY DN 2 JT, 218 LEFT IN HOLE, LAND B1, TEST TO 2500 PSI, SECURE RIG							
24 HR FORECAST RIG DN MOVE OUT							
GL ELEV 4,764.0 (usft)	RKB 4,764.0 (usft)	FORMATION		TMD 0	TVD 0	PBTMD 7.345	PBTVD 7.224
				AUTH COST /		DAY COST / CUM COST \$11,160 / \$90,756	
<b>CASING DETAILS</b>							
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE
<b>TUBING DETAILS</b>							
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE
		01/02/2017	0.0	6,834.7	3.750		
<b>PERFORATIONS</b>							
FORMATION/ZONE		DATE	SIDETRK #	STATUS	TYPE	TOP (usft)	BASE (usft)
<b>HOURS</b>							
HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION		
00:00 - 06:30	6.50	MITIGATE	MTG PLANNED - MITIGATION		WSI TO RIH WITH TUBING		
06:30 - 07:00	0.50	MITIGATE	MTG PLANNED - MITIGATION		FIRE UP RIG & HEATERS, SAFETY MEETING		
07:00 - 09:30	2.50	MITIGATE	MTG PLANNED - MITIGATION		RIH WITH NOTCHED COLLAR TO 7219		
09:30 - 10:30	1.00	MITIGATE	MTG PLANNED - MITIGATION		CIR OUT SAND PLUG FROM 7219 TO BOTTOM @7246, CIR OUT SAND		
10:30 - 12:00	1.50	MITIGATE	MTG PLANNED - MITIGATION		POOH		
12:00 - 12:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		LUNCH		
12:30 - 14:30	2.00	MITIGATE	MTG PLANNED - MITIGATION		RIH WITH RBP TO 220 JTS		
14:30 - 15:00	0.50	MITIGATE	MTG PLANNED - MITIGATION		SET RBP @ 220 JTS-6826.14+XN-1.10+RBP-2.00 ==6829.24 TOTAL		
15:00 - 15:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		LAND TUBING FILL TUBING & TEST TO 500 PIS FOR 15 MIN		
15:30 - 16:00	0.50	MITIGATE	MTG PLANNED - MITIGATION		LAY DN 2 JTS		
16:00 - 17:00	1.00	MITIGATE	MTG PLANNED - MITIGATION		NIPPLE DN BOP & INSTALL B1,		
17:00 - 17:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		TEST CASING TO 2500 PSI FOR 15 MIN		
17:30 - 18:30	1.00	MITIGATE	MTG PLANNED - MITIGATION		WINTERIZE RIG & PUMP		
18:30 - 00:00	5.50	MITIGATE	MTG PLANNED - MITIGATION		WSI TO RIG DN MOVE OFF		

:  
AFE No: MTG-2017

GREAT WESTERN 27-32  
Daily Completion and Workover Report

Date: 1/17/2017  
DOL: 7