


SITE DESCRIPTION	
CONSTRUCTION ACTIVITY	DRILLING OF 8 OIL & GAS WELLS, CONSTRUCTION OF ASSOCIATED PRODUCTION EQUIPMENT, AND CONSTRUCTION OF ACCESS ROAD.
CONSTRUCTION DATES	TBD
AREA OF SITE	±9.0 ACRES
LOCATION OF SITE	LATITUDE: 39°59'00" N LONGITUDE: 105°00'33" W
EXISTING VEGETATION	NATIVE GRASSES
SOIL CONDITION	ACCORDING TO THE <i>NATURAL RESOURCES CONSERVATION SERVICES</i> , THIS SITE IS 65% PLATNER LOAM, 30% ULM LOAM AND 5% RENOHILL LOAM. THE PROPERTY GENERALLY SLOPES TO THE EAST AT SLOPES OF 2%.
POTENTIAL POLLUTION SOURCES	DUST FROM DRILLING & ACCESS ROAD CONSTRUCTION, NON-VEGETATED SOILS, FUEL, OIL, AND FLUIDS UTILIZED DURING DRILLING, CONCRETE WASHOUTS, OUTDOOR STORAGE ACTIVITIES, PORTABLE RESTROOMS, GENERAL REFUSE.
LOCATION OF NON-STORMWATER DISCHARGE	NONE
SITE FEATURES & SENSITIVE AREAS TO BE PROTECTED	THE SITE INCLUDES A WELL PAD, ENTRANCE ROAD, AND 3:1 SLOPES THAT MATCH INTO EXISTING TOPOGRAPHY. SURROUNDING AREAS TO BE PROTECTED INCLUDE FIELDS AND PUBLIC ROADS.
NAME AND LOCATION OF RECEIVING WATERS	STORMWATER RUNOFF TRAVELS EASTERLY TO BIG DRY CREEK WHICH FLOWS TO THE SOUTH AND DISCHARGES INTO STANDLEY LAKE.
OVERALL SCOPE / PROJECT CHARACTERISTICS	
INDUSTRIAL ACTIVITIES	OIL AND GAS PRODUCTION
FINAL SITE DISPOSITION	ONCE THE PRODUCTION PHASE FOR THE SITE IS COMPLETE, THE PRODUCTION SITE WILL BE RECLAIMED, THE WELLS WILL BE PLUGGED, CAPPED, & ABANDONED. THE TANK BATTERY WILL BE REMOVED. ANY UNNECESSARY PORTIONS OF THE UPGRADED ACCESS ROAD WILL BE REMOVED. SOILS WILL BE CONTOURED TO THE EXISTING SURROUNDING TERRAIN. (STOCKPILED TOPSOIL WILL BE REDISTRIBUTED ALONG WITH THE SEEDING ACROSS THE DISTURBED SOIL AREA IN ORDER TO REESTABLISH VEGETATION COVERAGE)
BEST MANAGEMENT PRACTICES (BMP's)	
STORM WATER QUALITY BEST MANAGEMENT PRACTICE SHALL BE IMPLEMENTED TO MINIMIZE SOIL EROSION, SEDIMENTATION, INCREASED POLLUTION LOADS AND CHANGED WATER FLOW CHARACTERISTICS RESULTING FROM LAND DISTURBING ACTIVITY TO THE MAXIMUM EXTENT PRACTICAL, AS TO MINIMIZE POLLUTION OF RECEIVING WATERS.	
IMPLEMENTED BMP'S	
CONSTRUCTION STRUCTURAL BMP'S	PERMANENT STRUCTURAL BMP'S
<input checked="" type="checkbox"/> VTC PAD <input checked="" type="checkbox"/> DITCH & BERM SYSTEM <input type="checkbox"/> INLET PROTECTION <input type="checkbox"/> CULVERT OUTLET PROTECTION <input type="checkbox"/> WASH WATER SEDIMENTATION POND <input type="checkbox"/> SILT FENCING <input type="checkbox"/> RIP RAP <input type="checkbox"/> EROSION CONTROL MAT <input checked="" type="checkbox"/> SEDIMENT CONTROL LOG <input checked="" type="checkbox"/> SURFACE ROUGHENING ADDITIONAL BMP'S: _____ _____ _____	<input type="checkbox"/> VTC PAD <input type="checkbox"/> DITCH & BERM SYSTEM <input type="checkbox"/> CULVERT OUTLET PROTECTION <input type="checkbox"/> WASH WATER SEDIMENTATION POND <input type="checkbox"/> COGCC APPROVED CONTAINMENT BERM <input type="checkbox"/> RIP RAP <input checked="" type="checkbox"/> REVEGETATION ADDITIONAL BMP'S: _____ _____ _____
EROSION AND SEDIMENT CONTROL	
<p>1. TO THE EXTENT PRACTICABLE, EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED PRIOR TO GRADING ACTIVITIES. AT ALL TIMES DURING PROJECT CONSTRUCTION, ALL TEMPORARY AND PERMANENT EROSION AND SEDIMENT CONTROL MEASURES SHALL BE MAINTAINED AND REPAIRED AS NEEDED TO PREVENT ACCELERATED EROSION ON THE SITE AND ON ANY ADJACENT PROPERTIES.</p> <p>2. ALL TOPSOIL, WHERE PHYSICALLY PRACTICABLE, SHALL BE SALVAGED AND NO TOPSOIL SHALL BE REMOVED FROM SITE EXCEPT AS SET FORTH IN THE APPROVED PLANS. TOPSOIL AND OVERBURDEN SHALL BE SEGREGATED AND STOCKPILED SEPARATELY. TOPSOIL AND OVERBURDEN SHALL BE REDISTRIBUTED WITHIN THE GRADED AREA AFTER ROUGH GRADING TO PROVIDE A SUITABLE BASE FOR AREAS WHICH WILL BE SEEDDED AND PLANTED. RUNOFF FROM STOCKPILED AREA SHALL BE CONTROLLED TO PREVENT EROSION AND RESULTANT SEDIMENTATION OF RECEIVING WATER.</p> <p>3. PERMANENT OR TEMPORARY SOIL STABILIZATION MEASURES SHALL BE APPLIED TO DISTURBED AREAS WITHIN 14 DAYS AFTER FINAL GRADE IS REACHED ON ANY PORTION OF THE SITE. SOIL STABILIZATION MEASURES SHALL BE APPLIED WITHIN 14 DAYS TO DISTURBED AREAS WHICH MAY NOT BE AT FINAL GRADE, BUT WILL BE LEFT DORMANT FOR LONGER THAN 30 DAYS. IT IS RECOMMENDED THAT THE PERMANENT SEED MIX BE PLANTED AFTER OCTOBER TO KEEP SEEDLINGS FROM DEVELOPING BEFORE WINTER. TEMPORARY VEGETATIVE COVER CONSISTING OF ANNUAL RYE GRASS SHALL BE HYDRO SEEDDED AT 20 POUNDS PURE LIVE SEED PER ACRE.</p> <p>4. FUGITIVE DUST EMISSIONS RESULTING FROM DRILLING & ACCESS ROAD CONSTRUCTION ACTIVITIES AND/OR WIND SHALL BE CONTROLLED USING WATER.</p> <p>5. ADDITIONAL EROSION CONTROL MEASURES MAY BE REQUIRED DURING CONSTRUCTION AND SHALL BE INSTALLED AS SOON AS PRACTICAL IF REQUIRED BY THE STORMWATER ADMINISTRATOR OR THEIR REPRESENTATIVE.</p> <p>6. AREAS WHERE SEDIMENT CONTROL LOGS ARE NOT INDICATED MAY REQUIRE SOME FORM OF SEDIMENT CONTROL. STRAW MULCH AND/OR TEMPORARY SEEDING MAY BE UTILIZED AS NECESSARY.</p>	
INSPECTION AND MAINTENANCE	<p>INSPECTIONS:</p> <ol style="list-style-type: none"> PERFORM EVERY 14 DAYS, AND FOLLOWING A WEATHER EVENT CAUSING RUNOFF DURING THE CONSTRUCTION PHASE. PERFORM EVERY 30 DAYS DURING THE COMPLETED AND INTERIM PHASES. AN INSPECTION REPORT WILL BE FILLED OUT, & FILED FOR EACH INSPECTION PERFORMED. MAKE A COPY OF EACH INSPECTION REPORT AVAILABLE TO THE COUNTY UPON REQUEST. <p>MAINTENANCE:</p> <ol style="list-style-type: none"> PERFORM MAINTENANCE AND REPAIRS AS SOON AS POSSIBLE ON ITEMS OR AREAS IDENTIFIED IN THE INSPECTION REPORT PERFORM MAINTENANCE AS INDICATED IN THE URBAN DRAINAGE & FLOOD CONTROL DISTRICT, URBAN STORM DRAINAGE CRITERIA MANUAL, VOL. 3, PER MANUFACTURER'S SPECIFICATIONS OR OTHER SOURCES DETERMINED TO BE ACCEPTABLE. <p>AN EFFICIENT RECORD-KEEPING SYSTEM IS A HELPFUL TOOL IN MANAGING INSPECTION AND MAINTENANCE REPORTS. INSPECTION REPORTS, MAINTENANCE RECORDS, TRAINING LOGS, AND OTHER SITE RELATED CORRESPONDENCE WILL BE MAINTAINED IN THE MASTER EROSION CONTROL PLAN.</p>

<p>EXTRACTION OIL & GAS</p> <p>CITY OF BROOMFIELD COUNTY OF BROOMFIELD EXHIBIT Q – NORTHWEST B PAD NW QUARTER OF SECTION 9, TOWNSHIP 1 SOUTH, RANGE 68 WEST, 6TH P.M. DRILLING STORMWATER MANAGEMENT PLAN</p>		<p>DESIGNED BY AAD</p> <p>DRAWN BY LDS</p> <p>CHECKED BY AAD</p>
<p>REVISION DESCRIPTION</p>	<p>DATE</p>	<p>PREPARED BY</p>
<p>PREPARED UNDER THE DIRECT SUPERVISION OF</p> <p>PRELIMINARY NOT FOR CONSTRUCTION</p> <p>FOR AND ON BEHALF OF BASELINE CORPORATION</p> <p>INITIAL SUBMITTAL 10/28/2016</p> <p>DRAWING SIZE 24" x 36"</p> <p>SURVEY FROM BASELINE 5/5/2016</p> <p>JOB NO. C015272</p> <p>DRAWING NAME Northwest B Drilling.dwg</p> <p>SHEET 1 OF 3</p>		



BEST MANAGEMENT PRACTICES (BMP's)

STORM WATER QUALITY BEST MANAGEMENT PRACTICE SHALL BE IMPLEMENTED TO MINIMIZE SOIL EROSION, SEDIMENTATION, INCREASED POLLUTION LOADS AND CHANGED WATER FLOW CHARACTERISTICS RESULTING FROM LAND DISTURBING ACTIVITY TO THE MAXIMUM EXTENT PRACTICAL, AS TO MINIMIZE POLLUTION OF RECEIVING WATERS.

CONSTRUCTION STRUCTURAL BMP'S		PERMANENT STRUCTURAL BMP'S	
<input checked="" type="checkbox"/> VTC PAD		<input type="checkbox"/> VTC PAD	
<input checked="" type="checkbox"/> DITCH & BERM SYSTEM		<input type="checkbox"/> DITCH & BERM SYSTEM	
<input type="checkbox"/> INLET PROTECTION		<input type="checkbox"/> CULVERT OUTLET PROTECTION	
<input type="checkbox"/> CULVERT OUTLET PROTECTION		<input type="checkbox"/> WASH WATER SEDIMENTATION POND	
<input type="checkbox"/> WASH WATER SEDIMENTATION POND		<input type="checkbox"/> COGCC APPROVED CONTAINMENT BERM	
<input type="checkbox"/> SILT FENCING		<input type="checkbox"/> RIP RAP	
<input type="checkbox"/> RIP RAP		<input checked="" type="checkbox"/> REVEGETATION	
<input type="checkbox"/> EROSION CONTROL MAT			
<input checked="" type="checkbox"/> SEDIMENT CONTROL LOG			
<input checked="" type="checkbox"/> SURFACE ROUGHENING			
ADDITIONAL BMP'S: _____		ADDITIONAL BMP'S: _____	
_____		_____	
_____		_____	


EROSION AND SEDIMENT CONTROL

1. TO THE EXTENT PRACTICABLE, EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED PRIOR TO GRADING ACTIVITIES. AT ALL TIMES DURING PROJECT CONSTRUCTION, ALL TEMPORARY AND PERMANENT EROSION AND SEDIMENT CONTROL MEASURES SHALL BE MAINTAINED AND REPAIRED AS NEEDED TO PREVENT ACCELERATED EROSION ON THE SITE AND ON ANY ADJACENT PROPERTIES.
2. ALL TOPSOIL, WHERE PHYSICALLY PRACTICABLE, SHALL BE SALVAGED AND NO TOPSOIL SHALL BE REMOVED FROM SITE EXCEPT AS SET FORTH IN THE APPROVED PLANS. TOPSOIL AND OVERBURDEN SHALL BE SEGREGATED AND STOCKPILED SEPARATELY. TOPSOIL AND OVERBURDEN SHALL BE REDISTRIBUTED WITHIN THE GRADED AREA AFTER ROUGH GRADING TO PROVIDE A SUITABLE BASE FOR AREAS WHICH WILL BE SEEDED AND PLANTED. RUNOFF FROM STOCKPILED AREA SHALL BE CONTROLLED TO PREVENT EROSION AND RESULTANT SEDIMENTATION OF RECEIVING WATER.
3. PERMANENT OR TEMPORARY SOIL STABILIZATION MEASURES SHALL BE APPLIED TO DISTURBED AREAS WITHIN 14 DAYS AFTER FINAL GRADE IS REACHED ON ANY PORTION OF THE SITE. SOIL STABILIZATION MEASURES SHALL BE APPLIED WITHIN 14 DAYS TO DISTURBED AREAS WHICH MAY NOT BE AT FINAL GRADE, BUT WILL BE LEFT DORMANT FOR LONGER THAN 30 DAYS. IT IS RECOMMENDED THAT THE PERMANENT SEED MIX BE PLANTED AFTER OCTOBER TO KEEP SEEDLINGS FROM DEVELOPING BEFORE WINTER. TEMPORARY VEGETATIVE COVER CONSISTING OF ANNUAL RYE GRASS SHALL BE HYDRO SEEDED AT 20 POUNDS PURE LIVE SEED PER ACRE.
4. FUGITIVE DUST EMISSIONS RESULTING FROM DRILLING & ACCESS ROAD CONSTRUCTION ACTIVITIES AND/OR WIND SHALL BE CONTROLLED USING WATER.
5. ADDITIONAL EROSION CONTROL MEASURES MAY BE REQUIRED DURING CONSTRUCTION AND SHALL BE INSTALLED AS SOON AS PRACTICAL IF REQUIRED BY THE STORMWATER ADMINISTRATOR OR THEIR REPRESENTATIVE.
6. AREAS WHERE SEDIMENT CONTROL LOGS ARE NOT INDICATED MAY REQUIRE SOME FORM OF SEDIMENT CONTROL. STRAW MULCH AND/OR TEMPORARY SEEDING MAY BE UTILIZED AS NECESSARY.


INSPECTION AND MAINTENANCE	INSPECTIONS:
	<ol style="list-style-type: none"> 1. PERFORM EVERY 14 DAYS, AND FOLLOWING A WEATHER EVENT CAUSING RUNOFF DURING THE CONSTRUCTION PHASE. PERFORM EVERY 30 DAYS DURING THE COMPLETED AND INTERIM PHASES. 2. AN INSPECTION REPORT WILL BE FILLED OUT, & FILED FOR EACH INSPECTION PERFORMED. 3. MAKE A <u>COPY</u> OF EACH INSPECTION REPORT AVAILABLE TO THE COUNTY UPON REQUEST.
	MAINTENANCE: <ol style="list-style-type: none"> 1. PERFORM MAINTENANCE AND REPAIRS AS SOON AS POSSIBLE ON ITEMS OR AREAS IDENTIFIED IN THE INSPECTION REPORT 2. PERFORM MAINTENANCE AS INDICATED IN THE URBAN DRAINAGE & FLOOD CONTROL DISTRICT, URBAN STORM DRAINAGE CRITERIA MANUAL, VOL. 3, PER MANUFACTURER'S SPECIFICATIONS OR OTHER SOURCES DETERMINED TO BE ACCEPTABLE. <p>AN EFFICIENT RECORD-KEEPING SYSTEM IS A HELPFUL TOOL IN MANAGING INSPECTION AND MAINTENANCE REPORTS. INSPECTION REPORTS, MAINTENANCE RECORDS, TRAINING LOGS, AND OTHER SITE RELATED CORRESPONDENCE WILL BE MAINTAINED IN THE MASTER EROSION CONTROL PLAN.</p>

LEGEND

EXISTING LINETYPES		PROPOSED LINETYPES		EXISTING SYMBOLS		PROPOSED SYMBOLS	
	81		81				CONTROL POINT
	5280		5280				SPOT ELEVATION
							PERCENT SLOPE
							NOMINAL SLOPE
							ELECTRIC PANEL
							GAS MARKER
							IRRIGATION CONTROL VALVE
							PROPOSED WELL
							TRACKING CONTROL
							SEEDING



INTERIM STORMWATER MANAGEMENT PLAN

 BASELINE Engineering • Planning • Surveying 770 TITH AVENUE, SUITE 105 • GREELEY, COLORADO 80637 P. 970.553.7600 • F. 970.553.7601 • www.baselinecorp.com			
DESIGNED BY	AAD		
DRAWN BY	LDS		
CHECKED BY	AAD		
REVISION	DESCRIPTION	PREPARED BY	DATE
<p>EXTRACTION OIL & GAS</p> <p>CITY OF BROOMFIELD COUNTY OF BROOMFIELD EXHIBIT Q — NORTHWEST B PAD NW QUARTER OF SECTION 9, TOWNSHIP 1 SOUTH, RANGE 68 WEST, 6TH P.M. RECLAMATION STORMWATER MANAGEMENT PLAN</p>			
PREPARED UNDER THE DIRECT SUPERVISION OF <div style="transform: rotate(-45deg); transform-origin: center;"> PRELIMINARY NOT FOR CONSTRUCTION </div>			
FOR AND ON BEHALF OF BASELINE CORPORATION			
INITIAL SUBMITTAL	10/28/2016		
DRAWING SIZE	24" x 36"		
SURVEY FIRM	BASELINE	SURVEY DATE	4/5/2016
JOB NO.	C015272		
DRAWING NAME: Northwest B Reclamation.dwg			
SHEET	3	OF	3