

# HALLIBURTON

iCem<sup>®</sup> Service

## **EXTRACTION OIL & GAS-EBUS**

Date: Sunday, March 10, 2019

**MT FED Glenfair 8W-20-23 Surface**

Job Date: Friday, February 22, 2019

Sincerely,

**Tyler Hill**

## Legal Notice

---

### Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. iCem 3D Displacement results are used to understand how fluids intermix during a cement job. Simulation and 3D displacement results are not intended as and should not be used as a replacement for bond logs in determining top of cement. Current 3D model calculations are known to model more volume than the input volume for standard cases due to known calculation improvements required. For rotational cases, the modeled volume will be impacted by the same calculations impacting the standard cases, as well as additional constraints imposed to make the calculation time required operationally feasible. Therefore, until further notice, 3D displacement results should not be used for replacement of a bond log, or used as an identifier of top of cement. HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

Table of Contents

---

1.0    Cementing Job Summary ..... 4

    1.1    Executive Summary .....4

2.0    Real-Time Job Summary ..... 7

    2.1    Job Event Log .....7

3.0    Attachments..... 9

    3.1    MT FED Glenfair 8W-20-23 Surface.png .....9

## 1.0 Cementing Job Summary

---

### 1.1 Executive Summary

---

Halliburton appreciates the opportunity to perform the cementing services on the **MT FED Glenfair 8W-20-23** cement **Surface** casing job. A pre-job safety meeting was held before the job where details of the job were discussed, potential safety hazards were reviewed, and environmental compliance procedures were outlined.

**Approximately 10 bbls of cement were returned to surface.**

Halliburton maintains a continuous quality improvement process and appreciates any comments or suggestions that you may have. Halliburton again thanks you for the opportunity to perform service work on this well. We hope to be your solutions provider for future projects.

Respectfully,

**Halliburton Ft. Lupton**

*The Road to Excellence Starts with Safety*

<b>Sold To #:</b> 369404		<b>Ship To #:</b> 3691148		<b>Quote #:</b>		<b>Sales Order #:</b> 0905492113					
<b>Customer:</b> EXTRACTION OIL & GAS -				<b>Customer Rep:</b> Mike Torres							
<b>Well Name:</b> MT FED GLENFAIR			<b>Well #:</b> 8W-20-23		<b>API/UWI #:</b> 05-123-42176-00						
<b>Field:</b> WATTENBERG		<b>City (SAP):</b> GREELEY		<b>County/Parish:</b> WELD		<b>State:</b> COLORADO					
<b>Legal Description:</b> NE NW-9-5N-65W-1180FNL-1755FWL											
<b>Contractor:</b>				<b>Rig/Platform Name/Num:</b> Cartel 41							
<b>Job BOM:</b> 7521 7521											
<b>Well Type:</b> HORIZONTAL OIL											
<b>Sales Person:</b> HALAMERICA\HX38199				<b>Srv Supervisor:</b> Kendall Broom - H194727							
<b>Job</b>											
<b>Formation Name</b>											
<b>Formation Depth (MD)</b>		<b>Top</b>		<b>Bottom</b>							
<b>Form Type</b>				<b>BHST</b>							
<b>Job depth MD</b>		1628ft		<b>Job Depth TVD</b>							
<b>Water Depth</b>				<b>Wk Ht Above Floor</b>							
<b>Perforation Depth (MD)</b>		<b>From</b>		<b>To</b>							
<b>Well Data</b>											
<b>Description</b>	<b>New / Used</b>	<b>Size in</b>	<b>ID in</b>	<b>Weight lbm/ft</b>	<b>Thread</b>	<b>Grade</b>	<b>Top MD ft</b>	<b>Bottom MD ft</b>	<b>Top TVD ft</b>	<b>Bottom TVD ft</b>	
Casing	0	9.625	8.921	36	8 RD	J-55	0	1628	0	0	
Open Hole Section			13.5				0	1628	0	0	
<b>Tools and Accessories</b>											
<b>Type</b>	<b>Size in</b>	<b>Qty</b>	<b>Make</b>	<b>Depth ft</b>		<b>Type</b>	<b>Size in</b>	<b>Qty</b>	<b>Make</b>		
Guide Shoe	9.625			1628		Top Plug	9.625	1	HES		
Float Shoe	9.625					Bottom Plug	9.625		HES		
Float Collar	9.625					SSR plug set	9.625		HES		
Insert Float	9.625					Plug Container	9.625	1	HES		
Stage Tool	9.625					Centralizers	9.625		HES		
<b>Fluid Data</b>											
<b>Stage/Plug #: 1</b>											
<b>Fluid #</b>	<b>Stage Type</b>	<b>Fluid Name</b>			<b>Qty</b>	<b>Qty UoM</b>	<b>Mixing Density lbm/gal</b>	<b>Yield ft3/sack</b>	<b>Mix Fluid Gal</b>	<b>Rate bbl/min</b>	<b>Total Mix Fluid Gal</b>
1	Red Dye Spacer	Red Dye Spacer			10	bbl	8.33				

Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
2	SwiftCem	SWIFTCEM (TM) SYSTEM	500	sack	13.5	1.74		5	9.2
9.20 Gal		<b>FRESH WATER</b>							
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
3	Fresh Water	Fresh Water	122	bbl	8.33				
Cement Left In Pipe		Amount	41 ft		Reason			Shoe Joint	
Mix Water:		pH 7	Mix Water Chloride:		0 ppm		Mix Water Temperature:		76 °F °C
Plug Bumped?		Yes	Bump Pressure:		522 psi MPa		Floats Held?		Yes
Cement Returns:		10 bbl m3							
Comment									

## 2.0 Real-Time Job Summary

## 2.1 Job Event Log

Type	Seq. No.	Activity	Graph Label	Date	Time	Source	Comb Pump Rate (bbl/min)	DH Density (ppg)	PS Pump Press (psi)	Comments
Event	1	Call Out	Call Out	2/22/2019	11:00:00	USER				Called out the crew to be on location by 0830
Event	2	Depart Shop for Location	Depart shop forLocation	2/22/2019	12:00:00	USER				Held a safety huddle before leaving for location
Event	3	Arrive At Loc	Arrive At Loc	2/22/2019	13:00:00	USER				Held a Hazard Hunt before spotting in the trucks
Event	4	Safety Meeting	Safety Meeting	2/22/2019	13:30:00	USER				Held a safety meeting with the rig crew to discuss the operation and safety.
Event	5	Rig-up Lines	Rig-up Lines	2/22/2019	15:45:00	USER				Held a safety meeting before rigging up lines
Event	6	Start Job	Start Job	2/22/2019	16:22:19	COM5	0.00	8.42	19.00	Filled lines with 1 bbl water
Event	7	Test Lines	Test Lines	2/22/2019	16:22:23	COM5	0.00	8.42	17.00	Test lines to 3000 psi
Event	8	Pump Spacer 1	Pump Spacer 1	2/22/2019	16:24:01	COM5	0.00	1.50	-4.00	Pumped 10 bbls water spacer
Event	9	Pump Spacer 2	Pump Spacer 2	2/22/2019	16:28:47	COM5	2.40	8.44	49.00	Pumped 10 bbls water spacer with Red Dye
Event	10	Pump Cement	Pump Cement	2/22/2019	16:31:22	COM5	2.40	8.35	49.00	Pumped 154 bbls Swiftcem, 500 sks,13.5#, 1.74 yield, 9.2 gal/sks. Pumped at 8 bpm and 315 psi.
Event	11	Shutdown	Shutdown	2/22/2019	16:53:52	COM5	0.00	17.18	84.00	Shut down and washed the cement head
Event	12	Drop Top Plug	Drop Top Plug	2/22/2019	16:56:06	COM5	0.00	16.39	-12.00	Dropped the top plug and preloaded and witnessed by the company man

Event	13	Pump Displacement	Pump Displacement	2/22/2019	16:56:10	COM5	0.00	16.09	-12.00	Pumped 122 bbls water displacement. Got 10 bbls cement back to surface.
Event	14	Bump Plug	Bump Plug	2/22/2019	17:17:51	COM5	0.00	8.37	1170.00	Bumped the plug at 522 psi and kicked out at 1100 psi. released the pressure and checked the float. Got .5 bbl back on the truck and the float held.
Event	15	End Job	End Job	2/22/2019	17:19:22	COM5	0.00	8.33	-11.00	
Event	16	Rig Down Lines	Rig Down Lines	2/22/2019	17:34:00	USER				
Event	17	Depart Location	Depart Location	2/22/2019	18:30:00	USER				



3.0 Attachments

3.1 MT FED Glenfair 8W-20-23 Surface.png

