



Daily Ops

Ensign 160

123 Robert S. Kerr Ave.
Oklahoma City, OK 73102

Report Date: 2/18/2018

Report # 50

DFS: 541.56

Spud Date

Job Spud Date
8/25/2016

Total Drilling Hrs Today

Duration (hr)
0.00

Last BOP Test

End Date

Report Date From: 2/17/2018 05:00 To: 2/18/2018 05:00

Report Start Date

2/17/2018 05:00

Report End Date

2/18/2018 05:00

Operations at Report Time

WSI.

Operations Summary

MIRU WL, ran GR/JB, POOH, set CIBP, POOH & ran CBL.

Operations Next 24 Hours

Dump cement on CIBP, run new CBL tool & begin perforating.

Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Ops Code	Dpth Start (ftKB)	Dpth End (ftKB)	Description	ROP	Prob Hrs (hr)	Prob Ref #
05:00	07:00	2.00	2.00				WSI.			
07:00	08:00	1.00	3.00				MIRU WL and support equipment.			
08:00	09:30	1.50	4.50				RIH w/ GR/JB/CCL to 9875', POOH.			
09:30	11:00	1.50	6.00				RIH w/ CIBP/ CCL to 9875', set plug and POOH.			
11:00	19:00	8.00	14.00				RIH w/ CN/GR/CBL/CCL, pull logs from 9866' to surface.			
19:00	20:00	1.00	15.00				Secure well and SDFN.			
20:00	05:00	9.00	24.00				WSI.			



Daily Ops

Ensign 160

123 Robert S. Kerr Ave.
Oklahoma City, OK 73102

Report Date: 2/19/2018

Report # 51

DFS: 542.56

Spud Date

Job Spud Date
8/25/2016

Total Drilling Hrs Today

Duration (hr)
0.00

Last BOP Test

End Date

Report Date From: 2/18/2018 05:00 To: 2/19/2018 05:00

Report Start Date

2/18/2018 05:00

Report End Date

2/19/2018 05:00

Operations at Report Time

WSI.

Operations Summary

RIH w/ dump baler and place 10 sks cement on top of CIBP, RIH w/ new CBL tool and pull log from PBTD to surface, secure well and SDFN.

Operations Next 24 Hours

Perforate well and prep for acid treatment.

Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Ops Code	Dpth Start (ftKB)	Dpth End (ftKB)	Description	ROP	Prob Hrs (hr)	Prob Ref #
05:00	07:00	2.00	2.00				WSI.			
07:00	12:00	5.00	7.00				RIH w/ dump baler and place 10 sks cement on top of CIBP.			
12:00	17:00	5.00	12.00				RIH w/ new CBL/CCL tools and pull new CBL log from PBTD to surface.			
17:00	18:00	1.00	13.00				Secure well and equipment, SDFN.			
18:00	05:00	11.00	24.00				WSI.			