

DC-16 Storm Water Activity Schedule

5/30/2019	Remove straw wattles damaged by cattle.
5/31/2019	Continue removal of straw wattles damaged by cattle. Armor inlets/outlets on three culverts on access road nearest to Road L.4. Beginning at intersection with Road L.4, spread topsoil berm along east side of access road and prep for seeding.
6/1/2019	Continue spreading topsoil berm along east side of access road and prep for seeding.
6/3/2019	Continue spreading topsoil along est side of access road and prep for seeding. Begin disking, drill-seeding and hydro-mulching soil on west side of access road.
6/4/2019	Begin disking, seeding and hydro-mulching topsoil on east side of access road.
6/5/2019	Install rock check dams along access road. Begin compacting perimeter berm around well pad.
6/6/2019	Continue installing rock check dams on access road. Repair outlet of access road culvert damaged during gravel hauling.
6/7/2019	Disk, seed and hydro-mulch east and west sides of upper access road. Install storm water piping on the well pad perimeter trench.
6/10/2019	Continue installing rock check dams on access road. Install rock rundowns on the storm water discharge areas of the well pad.
6/11/2019	Continue installing rock check dams and rundowns on the access road.
6/12/2019	Begin drill seeding and hydro-mulching and/or crimped straw in disturbed area surrounding the well pad.
6/13/2019	Continue drill seeding and hydro-mulching and/or crimped straw in disturbed area surrounding the well pad.
6/14/2019	Storm water BMP installation completed.