

FORM  
INSPRev  
X/15

**State of Colorado**  
**Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

07/08/2019

Submitted Date:

07/16/2019

Document Number:

688305148**FIELD INSPECTION FORM**

Loc ID \_\_\_\_\_ Inspector Name: \_\_\_\_\_ On-Site Inspection   
320752 \_\_\_\_\_ Sherman, Susan \_\_\_\_\_ 2A Doc Num: \_\_\_\_\_

**Operator Information:**OGCC Operator Number: 10362Name of Operator: S & D LLCAddress: 7119 SILVER MOON LANECity: FORT COLLINS State: CO Zip: 80525**Status Summary:**

- THIS IS A FOLLOW UP INSPECTION  
 FOLLOW UP INSPECTION REQUIRED  
 NO FOLLOW UP INSPECTION REQUIRED

**Findings:**3 Number of Comments0 Number of Corrective Actions Corrective Action Response Requested

**ANY CORRECTIVE ACTION(S) FROM  
PREVIOUS INSPECTIONS THAT HAVE NOT  
BEEN ADDRESSED ARE STILL APPLICABLE**

**Contact Information:**

| Contact Name    | Phone        | Email                     | Comment |
|-----------------|--------------|---------------------------|---------|
| Heffner, Taylor | 303-219-3362 | theffner@phxresources.com |         |

**Inspected Facilities:**

| Facility ID | Type | Status | Status Date | Well Class | API Num   | Facility Name      | Insp Status |
|-------------|------|--------|-------------|------------|-----------|--------------------|-------------|
| 204792      | WELL | SI     | 01/01/2017  | GW         | 005-06877 | DANIEL KISSLER 1-9 | PA          |

**General Comment:**

PA Inspection

**Inspected Facilities**

Facility ID: 204792 Type: WELL API Number: 005-06877 Status: SI Insp. Status: PA

**Cement**

Cement Contractor

Contractor Name: SWABBCO

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging Operations

Depth Plugs(feet range): all plugs

Cement Volume (sx): 151

Good Return During Job: \_\_\_\_\_

Cement Type: Class G

Comment: 7/10/2019 Toby cut pipe @ 1830' can't pull it  
 Cutter wireline  
 7/11/2019  
 Cut @ 1830'  
 Perfs @ 1680'  
 CICR @ 1635'  
 SWABBCO pumped 30 sxs below retainer at 1000 psi  
 7/12/2019  
 Cutter ran CBL from 1642', sent to COGCC Denver Engineer (DB), it was decided to dump 2 sxs on top on retainer and pump cement from 1300' of tubing to surface, took 115 sxs of 15.8 ppg, Class G cement to get cement returns at surface, will tag cement at cut, cap and cover of wellhead-operator to notify inspector of this activity prior to work

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Workover**

Comment: Toby's Oilfield Services Rig 1

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

| Document Num | Description                            | URL   |
|--------------|--|---|
| 688305260    | S&D LLC, Daniel Kissler 1-9 PA 7_10_19 | <a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4880420">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4880420</a> |
| 688305261    | S&D LLC, Daniel Kissler 1-9 PA 7_12_19 | <a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4880421">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4880421</a> |
| 688305262    | S&D LLC, Daniel Kissler 1-9 PA 7_11_19 | <a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4880422">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4880422</a> |
| 688305263    | S&D LLC, Daniel Kissler 1-9 PA 7_12_19 | <a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4880423">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4880423</a> |