

Blac Frac Tanks, Inc.
808 County Road 215
Parachute, CO 81635

Plugging Report for the COGCC. Govt. Bakerl #1

July 3, 2019 Wednesday

Plug #1

EOT landed at 765'. Mixed and pumped 250 sks Type 2 cement, 2% CaCl₂ in First 75 sks. (50.7 bbls cement slurry) @ 15.6 ppg. Displaced with 2.5 bbl water, POOH with tbq. WOC for 3 hrs.

Plug #2

Tag plug #1 at 370'.

Land EOT at 362' Mixed and pumped 188 sks type 2 cement. (38.5 bbls cement slurry) with cement returns to surface with 165 sks pumped . POOH with tbq and laid down.

July 8, 2019 Monday

Plug #3, perfs at 20'

Pump from surface, Mixed and pumped 10 sks type 2 cement. Added approximately 35# cacl₂ (2 bbls cement slurry) displaced with ½ bbl water.

Cut off surface casing and 4-1/2 casing. Top out with 1 sack .

Pumped a total of 449 sks type 2 cement.



Ralph G Snow President Blac-Frac Tanks, Inc