



Cement Ticket

Rig # 807

Customer Name Bayswater	Date Of Service: 1/17/2020
-----------------------------------	--------------------------------------

Location Ieffler 1-27	Equipment C1003
---------------------------------	---------------------------

Billing			
Description	Qty	Rate	Total
P and A Charge(Each)	1.00 @	\$2,000.00	\$2,000.00
Mileage(Miles)	40.00 @	\$4.50	\$180.00
G Cement (Bags)	230.00 @	\$17.00	\$3,910.00
Data Acquisition (Each)	@		
Iron Inspection (Each)	1.00 @	\$500.00	\$500.00
Sugar(Lbs)	100.00 @	\$2.00	\$200.00
Water Delivery (Barrels)	@		
Description	Qty	Rate	Total
Miscellaneous	@		

Discount: \$0.00 (0.00%)

TOTAL BILLABLE AMOUNT \$6,790.00

Description Of Work Start Time 06:00 am Stop Time 04:00 pm

drove to location. signed JSA. spotted in and rigged up equipment. TOH with 2.875 tubing to 575' waited on phone calls. held safety meeting with rig crew. pressure tested hardline to 1000 psi (held) pumped 20 bbls fresh water ahead. pumped 205 sxs (42 bbls 15.8# class g cmt). TOH with tubing. nipples down well head. topped off well with 25 sxs (5 bbls) 230 sxs (47 bbls total. washed up unit. rigged down equipment drove back to yard.

Payroll Section						
	Employee	Emp #	Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total
Supervisor	Jaime, Gustavo	HGR010484	0.00	0.00	0.00	0.00
Operator	Jones, Austin	HGR010492	10.00	0.00	0.00	10.00
Derrick	Gurule, James	HGR010449	10.00	0.00	0.00	10.00
FloorHand	Guijarro, Ramon Jaime	HGR012621	10.00	0.00	0.00	10.00
FloorHand	Cardenas Jr, Danie	HGR013966	10.00	0.00	0.00	10.00

No Unreported Incidents Per My Signature _____


Ranger Tool Pusher _____

Customer/Agent: _____

	REV: 0.0	Page: 1 of 2	ORIGINAL ISSUE DATE: 01/01/2017	REVISION DATE: 11/08/2018
	PROCEDURE NUMBER: RIGS-NA-PR-0041	PREPARED BY: GUSTAVO JAIME	REVIEWED BY: JOSH ANDERSON	APPROVED BY:
TITLE: CEMENT PRE-JOB CHECKLIST				

Crew Lead / Supervisor: Austin Jones Date: 1-17-2020
 Customer: Barbwater Well Number: Leffler 1-22

Pre Job			Completed
1.1	Check cement head		—
1.2	Ensure jets are clean		—
1.3	Ensure belly lines are clear of cement		—
1.4	Calibrate densometer with fresh water		—
1.5	Flush and set relief valve to operating pressure		—
1.6	Check vacuum breaker on jet mixing assembly		—
1.7	Check kickout gauge and calibration of all pressure gauges		—
1.8	Fluff cement bulk compartments		—
1.9	Calculation sheet completed		—
1.10	Potentiometer set, tested and documented at 70% of lift force:	<u>e</u> psi	—
1.11	PRV set, tested and documented at 85% of lift force:	<u>e</u> psi	—
Post Job			Completed
2.1	Clean and drain elbow on top of cement truck (jet elbow)		—
2.2	Clean and drain 4" valve under triplex		—
2.3	Clean and drain triplex pump		—
2.4	Clean and drain return lines back to tubs		—
2.5	Clean and drain C pumps		—
2.6	Open 2" valve under the return line		—
2.7	Open drain between the 2 tubs		—
2.8	Clean and open 4" valves/both sides of batch truck		—
2.9	Remove pressure relief valve, clean and inspect		—
2.10	Drain hard line and hoses		—
2.11	Clean and inspect vacuum breakers		—
2.12	Clean and drain cement mixing head		—
2.13	Leave cement head fully open		—
2.14	Knock of caps on suction hose (belly line) flush and clean		—
Bulk Trailer – Post Job			Completed
3.1	Remove and clean cement product hose		—
3.2	Ensure pressure relief valves are working		—

Completed By: 

Supervisor Completion Sign-Off: _____