

COGCC Orphaned Well Program Daily Report							Ver: 200421	
Colorado Oil & Gas Conservation Commission (COGCC) Orphaned Well Program 1120 Lincoln St. Ste. 801 Denver, Colorado 80203	PO Number	PO,PHAA,202000012408		Date	5/21/2020			
	Well Name & Number	State B1 / Colorado State J18 / Tank Battery						
	Location Number	312133 / 312132 / 434724		Contractor	3 Corners oilfield Services LLC			
	API Number	B1 -075-05083 / J18 - 075-05078		Hours	8:00	To	4:00	
	Project Manager(PM)	Mike Hickey		Phone Number	970-302-1024			
	On Site Task Manager	Cal St. John		Phone Number	720-545-5624			
TIME		DAILY WORK RECORD						
8:00		3 Corners crew on location. Start at State B1. Break bolts on pumping unit to prep for tear down. Move to Colorado State J18.						
9:15		Break bolts on pumping unit to prep for ter down.						
10:45		Bring in crane and fork lift to J18 to take pumping unit apart.Remove walking beam. Remove Samson post. Lift base to break loose form soil.						
11:20		J18 pump jack tear down complete. Relocate to B1.						
11:50		Vac Truck on site consolidating fluids from tanks into production tank.						
14:00		B1 remove walking beam. Remove Sampson post.						
15:10		B1 pump jack tear down complete. Move to tank battery. Continue consolidating fluids.						
16:00		Pick up, clean up complete. Depart.						
PLAN FOR TOMORROW								
Load pumping unit parts for haul off. Lay down treater. Haul fluids out from production tank. Clean up well locations.								
WELL PLUGGING RECORD								
CIBP 1 depth set and sx on top.								
CIBP 2 depth set and sx on top.								
CICR 1 depth/returns/sx.								
CICR 2 depth/returns/sx.								
Perforations depth.								
Perforations depth.								
Cement plug 1 depth/returns/sx.								
Cement plug 2 depth/returns/sx.								
Surface plug depth/returns/sx.								
CHANGE ORDER INFORMATION								
Change Order 1		Reason For Change:						
Proposed Change:								
Estimated Cost:								
Change Order 2		Reason For Change:						
Proposed Change:								
Estimated Cost:								
ADDITIONAL NOTES								
Date: 05/21/2020		Site Manager Signiture: Cal St. John, OWP Engineering Tech						