



Great Western Operating Company, LLC

TOLLWAY LC 24-365HN

API # 05-001-10438

Surface

March 17, 2020

Quote #: QUO-43353-Q7K6W0

Execution #: EXC-25257-N9G5G102



Great Western Operating Company, LLC

Great Western Operating Company, LLC | 1801 Broadway, Suite 500 | Denver, CO 80202

Dear Great Western Operating Company, LLC,

Thank you for the opportunity to provide cementing services on this well. BJ Services strives to achieve complete customer satisfaction. If you have any questions regarding the services or data provided, please contact BJ Services at any time.

Sincerely,
Jason Creel
Field Engineer I | (307) 256-0306 | Jason.Creel@BJServices.com

Field Office
1716 East Allison Rd., Cheyenne WY. 82007 | (307) 638-5585

Sales Office
999 18th St. Suite 1200, Denver, CO. 80202 | (281) 408-2361

BJ Cementing Treatment Report

SERVICE SUPERVISOR	Chad Johnson	RIG	Ikon 12
DISTRICT	Cheyenne, WY	COUNTY	ADAMS
SERVICE	Cementing	STATE / PROVINCE	CO

WELL GEOMETRY

TYPE	ID (in)	OD (in)	WEIGHT (lb/ft)	MD (ft)	TVD (ft)	EXCESS (%)	GRADE	THREAD
Open Hole	13.50	0.00	0.00	2,039.00	2,039.00	30.00		
Casing	8.92	9.63	36.00	2,031.00	2,031.00		J-55	LTC

HARDWARE

Bottom Plug Used?	No	Centralizers Type	Bow
Top Plug Used?	Yes	Landing Collar Depth (ft)	1,986.26
Top Plug Provided By	Non BJ	Pipe Movement	None
Top Plug Size	9.630	Job Pumped Through	Manifold
Centralizers Used	Yes	Top Connection Thread	LTC
Centralizers Quantity	19.00	Top Connection Size	9.63

CIRCULATION PRIOR TO JOB

Well Circulated By	Rig	Mud Density In (ppg)	8.40
Circulation Prior to Job	Yes	Mud Density Out (ppg)	8.40
Circulation Time (min)	30.00	Solids Present at End of Circulation	No
Circulation Rate (bpm)	8.00	Flare Prior to / during the Cement Job	No
Circulation Volume (bbls)	240.00	Gas Present	No
Lost Circulation Prior to Cement Job	No		

TEMPERATURE

Ambient Temperature (°F)	40.00	Mix Water Temperature (°F)	60.00
--------------------------	-------	----------------------------	-------

FLUID DETAILS

FLUID TYPE	FLUID NAME	DENSITY (ppg)	YIELD (Cu Ft/sk)	H ₂ O REQ (gals/sk)	PLN TOP FLD (ft)	LENGTH (ft)	VOL (sk)	VOL (Cu Ft)	VOL (bbls)
Spacer / Pre Flush / Flush	Water	8.3300			0.00				20.0000
Tail Slurry	BJCem S100.3.XC	14.5000	1.3902	6.81	0.00	2,000.00	930	1293.0000	230.3000
Displacement Final	Water	8.3300			0.00			0.0000	151.4000

FLUID TYPE	FLUID NAME	COMPONENT	CONCENTRATION	UOM
Tail Slurry	BJCem S100.3.XC	CEMENT, ASTM TYPE III	100.0000	PCT

DISPLACEMENT AND END OF JOB SUMMARY

Displaced By	BJ	Amt of Cement Returned / Reversed	44.00
Calculated Displacement Vol (bbls)	154.00	Method Used to Verify Returns	Visual
Actual Displacement Vol (bbls)	154.00	Amt of Spacer to Surface	20.00
Did Float Hold?	Yes	Pressure Left on Casing (psi)	0.00
Bump Plug	Yes	Amt Bled Back After Job	1.00
Bump Plug Pressure (psi)	700.00	Total Volume Pumped (bbls)	407.00
Were Returns Planned at Surface	Yes	Top Out Cement Spotted	No
Cement Returns During Job	Yes	Lost Circulation During Cement Job	No

BJ Cementing Event Log

Surface - Cheyenne, WY - Chad Johnson

SEQ	START DATE / TIME	EVENT	DENSITY (ppg)	PUMP RATE (bpm)	PUMP VOL (bbls)	PIPE PRESSURE (psi)	COMMENTS
1	03/16/2020 16:00	Callout					Crew called out requested on location for 22:00
2	03/16/2020 20:30	Arrive on Location					Crew arrived on location
3	03/16/2020 20:35	STEACS Briefing					Safety meeting
4	03/16/2020 20:45	Spot Units					Spot all units
5	03/16/2020 20:50	Rig Up					Rigged up all equipment
6	03/16/2020 21:50	Client					Waiting on rig to finish running casing and circulate the well
7	03/16/2020 22:30	STEACS Briefing					Safety meeting
8	03/17/2020 00:06	Prime Up	8.3400	3.00	5.00	100.00	Fill lines
9	03/17/2020 00:09	Pressure Test					Pressure test lines to 2500
10	03/17/2020 00:11	Pump Spacer	8.3400	6.00	20.00	200.00	Pump water spacer
11	03/17/2020 00:16	Pump Tail Cement	14.5000	6.00	230.00	250.00	Pump cement (930 sks, 1.39 Y, 6.81 gal/sk) (Rate changes on pod swaps)
12	03/17/2020 01:06	Other (See comment)					Shutdown
13	03/17/2020 01:12	Drop Top Plug					Drop top plug
14	03/17/2020 01:13	Pump Displacement	8.3400	8.00	140.00	800.00	Pump displacement
15	03/17/2020 01:27	Cement Back-to-Surface					Cement back to surface, 44 bbls cement back to surface
16	03/17/2020 01:31	Other (See comment)	8.3400	3.00	14.00	700.00	Slow pump rate
17	03/17/2020 01:35	Land Plug					Land plug t 700 psi, took to 1500 psi. 30 min csg test: start 1527 psi, end 1530 psi.
18	03/17/2020 02:06	Check Floats					Check floats, floats holding, 1 bbls back
19	03/17/2020 02:20	STEACS Briefing					Safety meeting
20	03/17/2020 02:40	Rig Down					Rigged down all equipment
21	03/17/2020 03:30	Leave Location					Crew departed location



JobMaster Program Version 5.00C1

Job Number:

Customer: Great Western

Well Name: Tollway LC 24-365HN

