



# Great Western Operating Company, LLC

Seltzer LD 09-376HN

API # 05-001-10197

Surface

April 04, 2020

Quote #: QUO-43971-B9P0Q1

Execution #: EXC-25636-H0F9J102



# Great Western Operating Company, LLC

Great Western Operating Company, LLC | 1801 Broadway, Suite 500 | Denver, CO 80202

---

Dear Great Western Operating Company, LLC,

Thank you for the opportunity to provide cementing services on this well. BJ Services strives to achieve complete customer satisfaction. If you have any questions regarding the services or data provided, please contact BJ Services at any time.

Sincerely,  
Jason Creel  
Field Engineer I | (307) 256-0306 | [Jason.Creel@BJServices.com](mailto:Jason.Creel@BJServices.com)

Field Office  
1716 East Allison Rd., Cheyenne WY. 82007 | (307) 638-5585

Sales Office  
999 18th St. Suite 1200, Denver, CO. 80202 | (281) 408-2361

---

# BJ Cementing Treatment Report

SERVICE SUPERVISOR	Chad Johnson	RIG	Ikon 12
DISTRICT	Cheyenne, WY	COUNTY	ADAMS
SERVICE	Cementing	STATE / PROVINCE	CO

## WELL GEOMETRY

TYPE	ID (in)	OD (in)	WEIGHT (lb/ft)	MD (ft)	TVD (ft)	EXCESS (%)	GRADE	THREAD
Casing	8.92	9.63	36.00	2,037.00	2,036.00		J-55	LTC
Open Hole	13.50	0.00	0.00	2,037.00	2,036.00	30.00		

## HARDWARE

Bottom Plug Used?	No	Centralizers Type	Bow
Top Plug Used?	Yes	Landing Collar Depth (ft)	1,993.34
Top Plug Provided By	Non BJ	Pipe Movement	None
Top Plug Size	9.630	Job Pumped Through	Manifold
Centralizers Used	Yes	Top Connection Thread	LTC
Centralizers Quantity	19.00	Top Connection Size	9.63

## CIRCULATION PRIOR TO JOB

Well Circulated By	Rig	Mud Density In (ppg)	8.40
Circulation Prior to Job	Yes	Mud Density Out (ppg)	8.40
Circulation Time (min)	30.00	Solids Present at End of Circulation	No
Circulation Rate (bpm)	8.00	Flare Prior to / during the Cement Job	No
Circulation Volume (bbls)	240.00	Gas Present	No
Lost Circulation Prior to Cement Job	No		

## TEMPERATURE

Ambient Temperature (°F)	35.00	Mix Water Temperature (°F)	60.00
--------------------------	-------	----------------------------	-------

## FLUID DETAILS

FLUID TYPE	FLUID NAME	DENSITY (ppg)	YIELD (Cu Ft/sk)	H <sub>2</sub> O REQ (gals/sk)	PLN TOP FLD (ft)	LENGTH (ft)	VOL (sk)	VOL (Cu Ft)	VOL (bbls)
Spacer / Pre Flush / Flush	Water	8.3300			0.00				20.0000
Tail Slurry	BJCem S100.3.XC	14.5000	1.3902	6.81	0.00	2,000.00	930	1293.0000	230.3000
Displacement Final	Water	8.3300			0.00			0.0000	151.4000

FLUID TYPE	FLUID NAME	COMPONENT	CONCENTRATION	UOM
Tail Slurry	BJCem S100.3.XC	CEMENT, ASTM TYPE III	100.0000	PCT

## DISPLACEMENT AND END OF JOB SUMMARY

Displaced By	BJ	Amt of Cement Returned / Reversed	44.00
Calculated Displacement Vol (bbls)	154.00	Method Used to Verify Returns	Visual
Actual Displacement Vol (bbls)	154.00	Amt of Spacer to Surface	20.00
Did Float Hold?	Yes	Pressure Left on Casing (psi)	0.00
Bump Plug	Yes	Amt Bled Back After Job	1.00
Bump Plug Pressure (psi)	875.00	Total Volume Pumped (bbls)	407.00
Were Returns Planned at Surface	Yes	Top Out Cement Spotted	No
Cement Returns During Job	Yes	Lost Circulation During Cement Job	No

# BJ Cementing Event Log

Surface - Cheyenne, WY - Chad Johnson

SEQ	START DATE / TIME	EVENT	DENSITY (ppg)	PUMP RATE (bpm)	PUMP VOL (bbls)	PIPE PRESSURE (psi)	COMMENTS
1	04/03/2020 19:00	Callout					Crew called out requested on location for 0100
2	04/03/2020 23:00	Arrive on Location					Crew arrived on location
3	04/03/2020 23:05	STEACS Briefing					Safety meeting
4	04/03/2020 23:15	Spot Units					Spotted all units
5	04/03/2020 23:20	Rig Up					Rigged up all equipment
6	04/04/2020 00:01	STEACS Briefing					Safety meeting
7	04/04/2020 00:22	Prime Up	8.3400	3.00	5.00	100.00	Fill lines
8	04/04/2020 00:24	Pressure Test					Pressure test lines to 2500 psi
9	04/04/2020 00:27	Pump Spacer	8.3400	6.00	20.00	200.00	Pump water spacer
10	04/04/2020 00:31	Pump Tail Cement	14.5000	6.00	230.00	250.00	Pump cement (930 sks, 1.39 Y, 6.81 gal/sk) (CTF-13 pod 4&3, CTF-339 Pod 1&2) (Slow rate on pod swaps)
11	04/04/2020 01:15	Other (See comment)					Shutdown
12	04/04/2020 01:20	Drop Top Plug					Drop top plug
13	04/04/2020 01:21	Pump Displacement	8.3400	8.00	154.00	800.00	Pump displacement
14	04/04/2020 01:39	Cement Back-to-Surface					44bbls cmt back to surface
15	04/04/2020 01:45	Land Plug					Land plug at 875 psi took to 1500 psi, 30 min csg test: start 1556 psi, end 1574 psi.
16	04/04/2020 02:15	Check Floats					Check floats, floats holding, 1 bbls back
17	04/04/2020 02:20	STEACS Briefing					Safety meeting
18	04/04/2020 02:40	Rig Down					Rigged down all equipment
19	04/04/2020 04:00	Leave Location					Crew departed location



JobMaster Program Version 5.00C1

Job Number:

Customer: Great Western

Well Name: Seltzer LD 09-376HN

