



The following is a daily account for this well of a larger OWP PA Project.

7/14/2020

11:00 AOL

11:30 Take rig anchor tester to all locations to test rig anchors

12:00 RU and start pulling tubing.

19:00 SDFNADL

7/15/2020

7:00 AOL and hold safety meeting

7:30 RIH w/wireline and gauge ring to 9,338' ROOH

8:00 Collar @ 8,901', will have to set first CIBP 5' higher or lower than planned 8,900'

9:00 RIH w/wireline & set CIBP @ 8,897' & dump 2 sx on top ROOH

11:00 RIH w/wireline & set CIBP @ 7,802' & dump 2 sx on top ROOH

13:00 TIH to 4,910' @ pump 35 sx cement 1% Calcium Chloride

15:00 TOOH

17:00 RIH w/wireline and tag TOC @ 4,530' ROOH

17:30 RIH wireline and perf @ 4,489' ROOH, RIH wireline and set CICR @ 4,444' ROOH

18:00 SDFNADL

7/16/2020

7:00 AOL and hold safety meeting

7:30 TIH w/stinger to CICR @ 4,444' and squeeze 85 sx w/ 15 sx on top TOOH

11:00 RIH w/wireline and perf @ 3,055' ROOH, RIH w/wireline and set CICR @ 3,005' ROOH

12:00 TIH w/stinger to CICR @ 3,005' and squeeze 90 sx w/ 10 sx on top TOOH

15:00 RIH w/wireline and perf @ 582' ROOH, RIH w/wireline and set CICR @ 532' ROOH

14:00 TIH w/stinger to CICR @ 532' and squeeze 185 sx, unsting & cement to surface TOOH & top off w/cement

18:00 SDFNADL

7/17/2020

7:00 AOL

7:30 RD and prepare to mob to BMU 2520

8:00 Mob to BMU 2520

9:00 RU on BMU 2520

13:00 Cut, cap, & bury BMU 2574

17:00 SDFNADL

