

V79152

Vendor - CRU004

Account - 7010/30

COL134/H

**Crumley Pumping Service, LLC**

**PO BOX 475**

**Akron, CO 80720**

**Cell (970) 768-5659**

April 25, 2020

PADCO, LLC  
800 W, 6th Street  
Los Angeles,

Suite 1010  
CA 90017-2713

Invoice for plugging supervision on Venrick A-4 Page 1

- 4/3/2020 - LLG roustabouts dug up well head, tested Braden head, no pressure or fluid on Braden head, no pressure or fluid on tubing or casing., welded straps on casing collar
- 4/6/2020 - Yetter tested anchors, put in 2 new. Better Electric disconnected power to motor, LLG hauled motor to yard
- 4/8/2020 - Yetter delivered plugging equipment to location; cementing unit, triplex pump & 2 swab tanks, Klobberdanz del. 75 bbls produced water from pit, E3 Solutions del. 130 bbls fresh water.
- 4/9/2020 - Yetter rigged up on well, pulled rods, laying down 77 - 7/8", 118 - 3/4" on trailer, unset packer & pulled 159 jts 2 7/8" tubing to derrick.
- 4/13/2020 - Susan w/ COGCC, Brand X on location, run in with CIBP on wireline, stacked out @ 3700', pulled CIBP out, it was covered with thick mud, wait on tools, run in with CIBP on tubing, set CIBP @ 4900'. Mix and pump 20 sxs gel, circulate hole clean for 45 minutes, 80 bbls mud & muddy water to swab tank. Pull & lay down 59 jts tubing. E3 Solutions cleaned swab tank, hauled to disposal
- 4/14/2020 - Pull 100 jts tubing to bank, unland casing, work pipe for 45 minutes, Susan w/ COGCC, Brand X on location, mix & dump 2 sx cement on top of CIBP, Susan called Diana, she gave permission to cut casing off and we don't have to pump a open hole plug. Brand X shot casing off @ 1710', rig up to lay down casing, pull and lay down 1710' 5.5" casing. Run in 57 jts tubing. Mix and pump 40 sx of 14.5# cement, pull and lay down 57 jts tubing,
- 4/15/2020 - Run in 50 jts tubing, tag stub plug @ 1563', pull & lay down 42 jts tubing, mix and pump 75 sx of 15.0# cement @ 250', pull and lay down 8 jts tubing. Standby 4 hrs waiting for cement to harden. Run in with 5 jts tubing, tag plug @ 150', plug had slipped downhole, decide to wait until tomorrow to pump more cement