



**Location**

Overall Good:

**Signs/Marker:**

Type	OTHER		
Comment:	location are adequate		
Corrective Action:		Date:	

**Emergency Contact Number:**

Comment:

Corrective Action:  Date: \_\_\_\_\_

Overall Good:

**Spills:**

Type	Area	Volume		

In Containment: No

Comment:

Multiple Spills and Releases?

**Venting:**

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

**Flaring:**

Type			
Comment:			
Corrective Action:		Date:	

**Inspected Facilities**

Facility ID: 292472 Type: WELL API Number: 123-26364 Status: TA Insp. Status: TA

**Cement**

Cement Contractor

Contractor Name: Schlumberger Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_ Circulate to Surface: \_\_\_\_\_  
 Cement Fall Back: \_\_\_\_\_ Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_ Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_ Good Return During Job: \_\_\_\_\_

Plugging Operations

Depth Plugs(feet range): 1007-800 Cement Volume (sx): 116

Good Return During Job: YES Cement Type: G

Comment: Arrived on location at 0815 hrs. Schlumberger arrived at 0830 hrs. spot equipment, RU, safety meeting. Pressure test lines to 2500 psi, Mix 116 sxs (25.4 bbl) Type G 15.8 lbs cement from 1007 ft. to 800 ft. with good returns.

Corrective Action: \_\_\_\_\_ Date: \_\_\_\_\_

**COGCC Comments**

Comment	User	Date
<p>COGCC Inspection Report Summary                      On Thursday 11/19/2020 at approximately 0815 hrs. I, Inspector Robbie Revas, Conducted an on-site inspection at a Kerr McGee location:                      Dacono State at API #05-123-26364                      in Weld County Colorado.                      While there, I observed a Plugging Operation. Form 42(PA) Doc # 402210855 submitted on 10-16-2019.                      During this inspection no compliance issues were observed:                      See attached photos.                      Location: dry, Weather: clear.                      I spoke with Jay Chandler Company man with Kerr McGee about plug depth, cement type, volumes and overall operations.                      No follow up on this site inspection needs to be conducted to ensure the Compliance issues have been corrected to comply with COGCC rules.                      This is a summary of inspection report.</p>	revasr	11/19/2020

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
699303003	location pics	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5294652">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5294652</a>