

**Blac Frac Tanks, Inc.**  
808 County Road 215  
Parachute, CO 81635

**Plugging Report for Delsco/ COGCC. Anderson 13-10**

**July 29, 2020 Monday**

**Plug #1 CIBP at 10746' with 2 sks dump balled cement.**

**Plug #2 EOT landed at 7512'**

**Mixed and pumped 40 sks Type 2 cement. (8.2 bbls cement slurry) @ 15.4 ppg. Displaced with 27 bbls water. Circulating pressure 600 psi at 2 bpm.**

**Plug #3 perfs at 4760' CICR at 4710'**

**Injection test, 2.5 bpm at 900 psi. Mixed and pumped 55 sks, Type 2 cement (11.3 bbls cement slurry) at 15.4 ppg. Displaced with 16.5 bbls water. Cement on perf, 600 psi at 2 bpm, End 600 psi at 2 bpm with full returns.**

**Sting out and leave 11 sks on top of retainer.**

**Plug #4 Perf 3115', CICR at 3065'**

**Mix and pump 32 sks type 2 cement. (6.5 bbls cement slurry) at 15.4 ppg. With full returns.**

**Displace with 11.4 bbls. 600 psi at 3 bpm. Sting out and leave 4 sks on top of retainer.**

**Returns to surface thru braden head.**

**July 30, 2020 Tuesday**

**Plug #5 Perf at 2670' CICR at 2620'**

**Mix and pump 72 sks type 2 cement. (14.7 bbls cement slurry) at 15.4 ppg, With full returns.**

**Cement to surface 200 psi at 2 bpm. Sting out and leave 11 sks on top of retainer.**

**Plug #6 Perf at 625'**

**Established circulation thru braden head. Mix and pump 230 sks type 2 cement (45.6 bbls slurry at 15.4 ppg), cement returns with 20 sks left. SWI. RD and clean up equipment.**

**Pumped a total of 431 sks type 2 cement**

**Ralph G Snow**

**President Blac-Frac Tanks, Inc**

*8/25/20*