

**Blac Frac Tanks, Inc.**  
808 County Road 215  
Parachute, CO 81635

**Plugging Report for Delsco/ COGCC. Anderson 6-16**

**August 4, 2020 Tuesday**

**Plug #1 perf 4974', CICR 4924'**

**Mixed and pumped 100 sks type 2 cement, (20.5 bbls slurry at 15.4 ppg) Displaced with 14 bbls water, circulating pressure 600 psi.**

**August 5, 2020 Wednesday**

**Plug #2 Perf 3125' CICR at 3075**

**Mixed and pumped 40 sks Type 2 cement. (8.2 bbls cement slurry) @ 15.4 ppg. Displaced with 11.4 bbls water. 300 psi at 2 bpm. Left 5 sks on top of retainer.**

**Plug #3 perfs at 2083' CICR at 2033'**


**Mixed and pumped 100 sks, Type 2 cement (20.5 bbls cement slurry) at 15.4 ppg. Displaced with 3.2 bbls water. Cement on perf, 200 psi at 2 bpm, Sting out and leave 25 sks on top of retainer.**

**Plug #4 Perf 593'**

**Mix and pump 215 sks type 2 cement. (46.5 bbls cement slurry) at 15.4 ppg. With full returns. to surface thru braden head with 20 sks left in mixer.**

**Mixed up an extra 45 sks and circulated in 15 sks each in 3 conductor pipes for a 10' plug at top of conductor.**

**Mixed and pumped 500 sks type 2 cement.**

  
Ralph G Snow      President, Blac-Frac Tanks, Inc      8-25/20