

Blac Frac Tanks, Inc.  
808 County Road 215  
Parachute, CO 81635

**Plugging Report for Delsco/ COGCC. Lake 6-22**

**August 11, 2020 Tuesday**

**Plug #1 CIBP at 6100' capped with 2 sks dump bailed cement.**

**August 12, 2020 Wednesday**

**Plug #2 Perf 4610' CICR 4560'**

**Injection test 1400 psi at 2 bpm. Mixed and pumped 100 sks Type 2 cement. (20.5 bbls cement slurry) @ 15.4 ppg. Displaced with 14 bbls water, final pressure 1500 psi at 2 bpm, lslp 1100 psi. Sting out and leave 25 sks on top of retainer.**

**Plug #3 perfs at 3109' CICR at 3059'.**

**Mixed and pumped 40 sks, Type 2 cement (8.2 bbls cement slurry at 15.4 ppg). Displaced with 11.3 bbls water. 500 psi at 2 bpm, Sting out and leave 5 sks on top of CICR**

**August 13, 2020 Thursday**

**Plug #4 Perf 1823', CICR at 1773'**

**Mix and pump 80 sks type 2 cement (16.4 bbls cement slurry at 15.4 ppg). Displace with 4.4 bbls 200 psi at 2 bpm. Full returns. Sting out and leave 15 sks on top of retainer.**

**Plug #5 Perf at 625' CICR at 578'**

**Circulated mud out of well. Mix and pump 40 sks type 2 cement. (8.2 bbls cement slurry) at 15.4 ppg, with full returns, displace 1.75 bbls water, sting out and leave 5 sks on top of CICR.**

**Plug #6 Perf at 50'**

**Established circulation thru braden head. Mix and pump 20 sks type 2 cement (4 bbls slurry at 15.4 ppg), cement returns to surface. SWI. RD and clean up equipment.**

**August 18, 2020 Tuesday**

**Mix and pump 6 sks to top fill 9-5/8" casing.**

**Pumped a total of 288 sks type 2 cement**

**Ralph G Snow**

**President Blac-Frac Tanks, Inc**

*8/25/20*