

## Stormwater Inspection Report



<b>Operator:</b>	Laramie Energy, LLC
<b>Project:</b>	Cascade Creek
<b>Location:</b>	C.C. 604-41-32
<b>Date:</b>	Tuesday, January 19, 2021
<b>Weather:</b>	Snow Showers, Gusty Winds, High 27° Lo 13°

Type of Inspection Report	14-Day Routine	Monthly Routine	Post-Storm	Corrective Action	Winter Exclusion	Stabilization Complete	Site Review
				<b>X</b>			

Phase(s) of Construction Inspected	No Activity	Clear & Grade	Facility Installation	Drilling Operations	Reclamation	Acres of Disturbance Inspected

Stormwater Compliance Questions		YES	NO	N/A
1	Any BMPs Fail or Require Maintenance?		<b>X</b>	
2	Any Issues Identified Requiring the Installation of Additional BMPs?	<b>X</b>		
3	Any Sediment or Other Pollutants Discharged Outside Project Boundaries?		<b>X</b>	
4	Any BMPs Repaired or Maintained?		<b>X</b>	
5	Any New BMPs Installed?	<b>X</b>		
6	Any Hazardous Materials Spilled or Leaked?		<b>X</b>	
7	Any Deviation from the Minimum Inspection Schedule?		<b>X</b>	

Comments / Descriptions / Explanations
<p>One crew completed BMP operations on the C.C. 604-41-32 project site today. Wattle facing was completed for all of the remaining sections of wattle yet to be completed on the perimeter of the pad. Broadcast seeding was then completed for all disturbance associated with wattle installation within the pad area. The crew completed final cleanup and then mobilized equipment and supplies from the project site. Reclamation of the project site has been completed and the 14-day stormwater inspection will now be completed at the routine 30-day stormwater inspection cycle.</p>

**Photo 1**



*Wattle Facing on the C.C. 604-41-32 Pad*

**Photo 2**



*Broadcast Seeding on the C.C. 604-41-32 Pad*

**Photo 3**



**Photo 4**



**Inspector Name and Title**

1/19/2021

**Inspector Signature**

**Date of Signature**

**Part I.A.3.f. Compliance Signature Requirement**

*"I verify that, to the best of my knowledge and belief, all corrective action and maintenance items identified during the inspection are complete, and the site is currently in compliance with the permit."*

**Stormwater Manager Certification Signature**