

ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645
Telephone (970) 284-6006

DAILY WORK RECORD

Ticket No: 5112056-SO1

DATE: 21-Dec-20, 09:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: KATS B UNIT 2 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	10.00		
Rig Manager	1.00		
Crew Travel	1.50		
Labor - Floor	10.00		
Tubing Wiper Rubber	1.00		
Thread Dope	1.00		
Inserts: 2-3/8"	1.00		
BOP/ABOP w/Accumulator	1.00		
Pipe Wrangler with Operator	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			

ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	



CUSTOMER STAMP

Cole Carveth - P&A/WO	
Crestone Peak Resources - DJ Basin	
Date	12/22/2020
Well Name	Kats B Unit 2
AFE/LOE	16192931.1
BillCat	9313
Signature	carl rayas

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Sunny		WIND: Calm		TEMP: 35 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
21-Dec-20, 09:00	21-Dec-20, 19:00	10.00	Well Services	Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0/0/74 (Tbg 0/Csg 0/ BH 74). Skid base beam from Kats 31-34. Spot in on Titan containments. Derrick inspection. MIRU & Setup Ensign 352 with rig related equipment. Rolled hole clean. Unable to un land tubing (Stuck). Update JSA. RU Brand X WL. RIH chemical cut tubing free @ 8,031'. PO/RD and release WL. POOH standing back tallying 2-3/8" production tubing (254 Jts/Partial). RBIH STS 3-3/4" wash pipe (20 Jts) on 2-3/8" tubing to top of fish at 8,031'). SWI, Secure Well & SDFD.
TOTAL TIME: 10.00 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Relief Operator	Bernardo Conchas Rojas	21-Dec-20, 09:00	10.00	1.50	No	0.00		0.00	Yes
Operator	Adrian Munoz	21-Dec-20, 09:00	10.50	1.50	No	0.00		0.00	Yes
Operator	Vincente Chavez	21-Dec-20, 09:00	10.00	1.50	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	21-Dec-20, 09:00	10.00	1.50	No	0.00		0.00	Yes
Floorhand	Saul Medrano	21-Dec-20, 09:00	10.00	1.50	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE: 	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto. OPERATOR'S REP. SIGNATURE:  Carl Rayas

ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645
Telephone (970) 284-6006

RIG/UNIT #: 352
TOUR: Day Shift

DAILY WORK RECORD

Ticket No: 5112056-SO2

DATE: 22-Dec-20, 07:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: KATS B UNIT 2 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	12.00		
Rig Manager	1.00		
Crew Travel	3.00		
Labor - Floor	12.00		
Tubing Wiper Rubber	1.00		
Thread Dope	1.00		
BOP/ABOP w/Accumulator	1.00		
Pipe Wrangler with Operator	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			

ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	

CUSTOMER STAMP

Cole Carveth - P&A/WO	
Crestone Peak Resources - DJ Basin	
Date	12/28/2020
Well Name	Kats B Unit 2
AFE/LOE	16192931.1
BillCat	9313
Signature	<i>carl rayas</i>

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Cloudy		WIND: Moderate		TEMP: 35 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
22-Dec-20, 07:00	22-Dec-20, 19:00	12.00	Well Services	Crew traveled to location. Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0. RU STS certified power swivel. Break and established circulation. Wash over stuck tubing from 8,031' - 8,340' (Hard Tag/Torque/Stall). Rolled hole clean (Shale Cuttings). RD STS swivel. POOH tubing and STS BHA (Wash Pipe/Burn Shue). Burn Shoe Shows Pinched Casing. RBIH STS External cutter, wash pipe and 2-3/8" production tubing to 8,340'. Pull up locate collar. RU STS swivel. Make external cut @ 8,326'. RD swivel. Short Trip Tubing. SWI, Secure Well & SDFD.
TOTAL TIME: 12.00 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Relief Operator	Bernardo Conchas Rojas	22-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Operator	Adrian Munoz	22-Dec-20, 07:00	13.00	3.00	No	0.00		0.00	Yes
Operator	Vincente Chavez	22-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	22-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Floorhand	Saul Medrano	22-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE: <i>Adrian Munoz</i>	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto. OPERATOR'S REP. SIGNATURE: <i>Carl Rayas</i> Carl Rayas

ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645
Telephone (970) 284-6006

RIG/UNIT #: 352
TOUR: Day Shift

DAILY WORK RECORD

Ticket No: 5112056-SO3

DATE: 23-Dec-20, 07:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: KATS B UNIT 2 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	12.00		
Rig Manager	1.00		
Crew Travel	3.00		
Labor - Floor	12.00		
Tubing Wiper Rubber	1.00		
Thread Dope	1.00		
BOP/ABOP w/Accumulator	1.00		
Pipe Wrangler with Operator	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			

ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	

CUSTOMER STAMP

Cole Carveth - P&A/WO	
Crestone Peak Resources - DJ Basin	
Date	12/28/2020
Well Name	Kats B Unit 2
AFE/LOE	16192931.1
BillCat	9313
Signature	Carl Rayas

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Cloudy		WIND: Calm		TEMP: 30 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
23-Dec-20, 07:00	23-Dec-20, 19:00	12.00	Well Services	Crew traveled to location. Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0. PO Tubing, wash pipe and recovered stuck tubing (10 Jts/Partial). Update JSA. RU Brand X WL. RIH set CIBP @ 8,326' W/2SXS cement. RIH Set Niobrara CICR @ 7,500' (Niobrara formation top 7,556', top perf 7,566'). PO/RD and released WL. RIH tubing and stinger. Sting In and space out. Sting out. Roll Hole. PSI Test casing to 500 PSI (Held 15 Minutes). Sting In. SWI, Secure Well & SDFD.
TOTAL TIME: 12.00 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Relief Operator	Bernardo Conchas Rojas	23-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Operator	Adrian Munoz	23-Dec-20, 07:00	13.00	3.00	No	0.00		0.00	Yes
Operator	Vincente Chavez	23-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	23-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Floorhand	Saul Medrano	23-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE: Adrian Munoz	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto. OPERATOR'S REP. SIGNATURE: X Carl Rayas

ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645
Telephone (970) 284-6006

RIG/UNIT #: 352
TOUR: Day Shift

DAILY WORK RECORD

Ticket No: 5112056-SO4

DATE: 28-Dec-20, 07:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: KATS B UNIT 2 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	12.00		
Rig Manager	1.00		
Crew Travel	3.00		
Labor - Floor	12.00		
Tubing Wiper Rubber	1.00		
Thread Dope	1.00		
BOP/ABOP w/Accumulator	1.00		
Pipe Wrangler with Operator	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			

ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	



CUSTOMER STAMP

Cole Carveth - P&A/WO	
Crestone Peak Resources - DJ Basin	
Date	12/30/2020
Well Name	Kats B Unit 2
AFE/LOE	16192931.1
BillCat	9313
Signature	carl rayas

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Cloudy		WIND: Calm		TEMP: 20 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
28-Dec-20, 07:00	28-Dec-20, 19:00	12.00	Well Services	Crew traveled to location. Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0. PSI test casing to 520 PSI (Held 15 Minutes - Good Test). Sting into CICR. Update JSA. RU. Schlumberger. Pump Nio squeeze as is: 115 Sxs 15.8# Nio Blend cement, displace with 25 BBLs. H2O, stung out 2600 PSI, leaving 15 SXS over CICR and ETOC inside 4.5" at 7,242'. Short trip to 7,000'. Rolled hole clean. LD. Partial tubing. Pump 20 SX. 15.8# Nio Blend cement from 4,825' - 4,470' (Sussex top at 4,756'), displace tubing with 17 BBLs. H2O, SD-Let plug balance (Full Circulation Thru Out Job). POOH standing back 2800' tubing and LD. Remaining. KLX. ND. RMOR. 7-1/16" BOPE. Function test, NU and Torque KLX 11" BOPE. Update JSA. RU. Brand X WL. RIH. Jet cut casing @ 2,800'. PO/RD and release WL. STS. Spear and unland casing (No Problems). Circulate/Condition annulus for cement. RU Schlumberger. Pump stub plug from 2,800' - 2,437' with 100 SXS 15.8# AGM Blend W/1% CACI2, displace casing with 37.2 BBLs. H2O, SD-Let plug balance at 5:30 PM (Full Circulation Thru Out Job). RD and released cements. PO/LD 40 Jts casing. SWI, Secure Well & SDFD.
TOTAL TIME: 12.00 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Operator	Adrian Munoz	28-Dec-20, 07:00	13.00	3.00	No	0.00		0.00	Yes
Operator	Vincente Chavez	28-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Relief Operator	Bernardo Conchas Rojas	28-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Floorhand	Saul Medrano	28-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	28-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE: 	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto. OPERATOR'S REP. SIGNATURE:  Carl Rayas

ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645
Telephone (970) 284-6006

DAILY WORK RECORD

Ticket No: 5112056-SO5

RIG/UNIT #: 352
TOUR: Day Shift

DATE: 29-Dec-20, 07:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: KATS B UNIT 2 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	6.00		
Rig Manager	1.00		
Crew Travel	1.50		
Labor - Floor	6.00		
Pipe Wrangler with Operator	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			
CUSTOMER STAMP			

ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				



CUSTOMER STAMP

Cole Carveth - P&A/WO	
Crestone Peak Resources - DJ Basin	
Date	12/30/2020
Well Name	Kats B Unit 2
AFE/LOE	16192931.1
BillCat	9313
Signature	carl rayas

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Cloudy		WIND: Light		TEMP: 35 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
29-Dec-20, 07:00	29-Dec-20, 13:00	6.00	Well Services	Crew traveled to location. Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0 after 13.5 hours of pumping stub plug on 12/28/2020. No signs of any fluid migration, LEL'S or trapped pressures. LD remaining 4.5" production casing (Total 64 Jts/Partial - Headed To Lundvall). RIH open ended tubing to tag stub plug TOC @ 2,437'. LD partial tubing. Stood rest back. RBIH scrape surface casing to 1,040'. PO/LD STS scraper. RBIH open ended tubing. Update JSA. RU Schlumberger. Spot shoe plug as is from 1,105' - 670': 5 BBLS H2O spacer, 27.6 bbl slurry @ 15.8# G 135sks 1.15y 5gps, displace tubing with 2.3 BBLS H2O, SD-Let plug balance at 12:00 PM (Full Circulation Thru Out Job). RD cementers. LD all tubing. KLX ND 11" BOPE. SWI. RDMO Ensign 352 (Headed To Kats 31-34).
TOTAL TIME: 6.00 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Operator	Adrian Munoz	29-Dec-20, 07:00	6.50	1.50	No	0.00		0.00	Yes
Operator	Vincente Chavez	29-Dec-20, 07:00	6.00	1.50	No	0.00		0.00	Yes
Relief Operator	Bernardo Conchas Rojas	29-Dec-20, 07:00	6.00	1.50	No	0.00		0.00	Yes
Floorhand	Saul Medrano	29-Dec-20, 07:00	6.00	1.50	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	29-Dec-20, 07:00	6.00	1.50	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE: 	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto. OPERATOR'S REP. SIGNATURE:  Carl Rayas

ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645
Telephone (970) 284-6006

DAILY WORK RECORD

Ticket No: 5112056-SO6

RIG/UNIT #: 352
TOUR: Day Shift

DATE: 31-Dec-20, 07:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: KATS B UNIT 2 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	12.00		
Rig Manager	1.00		
Crew Travel	3.00		
Labor - Floor	12.00		
Tubing Wiper Rubber	1.00		
Thread Dope	1.00		
Pipe Wrangler with Operator	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			
CUSTOMER STAMP			

ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	
PRESSURE TESTS				

Cole Carveth - P&A/WO

Crestone Peak Resources - DJ Basin

Date

1/4/2020

Well Name

Kats B Unit 2

AFE/LOE

16192931.1

BillCat

9313



Signature

carl rayas

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Sunny		WIND: Calm		TEMP: 40 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
31-Dec-20, 07:00	31-Dec-20, 19:00	12.00	Well Services	Crew traveled to location. Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. Skid beam from Kats 6-4-34. Spot in on titian containments. MIRU Ensign 352. IPSI'S 0 (After 38 Hours of pumping shoe plug on 12/29/2020). No signs of any trapped pressures, LEL'S or fluid migration as well is static). RIH open ended tubing to tag TOC @ 740'. Update JSA. RU Nextier. Spot surface plug as is from 740' - 0': 5 BBLS H20 spacer, 229 SXS 15.8# G cement and cement to surface. RD cementers. PO/LD all tubing. Nextier top well off with 5 SXS 15.8# G cement. RD and released cementers. RD Ensign 352. Clean up location. Rig move and spot in on Bickler 4-6-34. SDFD (New Years Break).
TOTAL TIME: 12.00 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Relief Operator	Bernardo Conchas Rojas	31-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Operator	Jesus Caudillo Aguiar	31-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Operator	Adrian Munoz	31-Dec-20, 07:00	13.00	3.00	No	0.00		0.00	Yes
Operator	Vincente Chavez	31-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Floorhand	Saul Medrano	31-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	31-Dec-20, 07:00	12.00	3.00	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE: <div></div>	<div>The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto.</div> <div>OPERATOR'S REP. SIGNATURE:<div></div><div>Carl Rayas</div></div>