

ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645
Telephone (970) 284-6006

RIG/UNIT #: 313
TOUR: Day Shift

DAILY WORK RECORD

Ticket No: 5111597-SO1

DATE: 04-Dec-20, 12:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: KATS 42 - 34 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	8.50		
Crew Travel	1.50		
Labor - Floor	8.50		
Tubing Wiper Rubber	1.00		
BOP/ABOP w/Accumulator	1.00		
Pipe Wrangler with Operator	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			

ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
AN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
AN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				

CUSTOMER STAMP

Cole Carveth - P&A/WO	
Crestone Peak Resources - DJ Basin	
Date	12/5/2020
Well Name	Kats 42-34
AFE/LOE	16192930.1
BillCat	9313
Signature	carl rayas



ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
AN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
AN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				

PUMP DETAILS		
SIZE:	TYPE:	SERIAL #:

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Cloudy		WIND: Calm		TEMP: 50 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
04-Dec-20, 12:00	04-Dec-20, 20:30	8.50	Well Services	Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0 after 17 hours of pumping stub plug on 12/4/2020. No signs of fluid migration, trapped psi's or LEL'S (Well Static). RIH open ended tubing to tag stub plug @ 2,436'. POOH tubing. RBIH scrape 8-5/8" casing to 1,050'. PO/LD scraper. RBIH open ended to 1,135' (18 Stands). Update JSA. RU Schlumberger. Spot shoe plug as is from 1,135' - 600': 30 BBLs H2O spacer, 155 SXS 15.8# (34 BBLs Cement) AGM blend, displace tubing with 2.1 BBLs H2O and SD Let plug balance at 10:00 AM (Full Circulation Thru Out Job). RD and release cementers. PO/LD all remaining tubing. KLX ND 11" BOPE. Fill Hole clean H2O (Well Static). RDMO Ensign 313 with all related equipment (Skid To Kats 42-34).
TOTAL TIME: 8.50 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Operator	Adrian Munoz	04-Dec-20, 12:00	8.50	1.50	No	0.00		0.00	Yes
Operator	Vincente Chavez	04-Dec-20, 12:00	8.50	1.50	No	0.00		0.00	Yes
Relief Operator	Bernardo Conchas Rojas	04-Dec-20, 12:00	8.50	1.50	No	0.00		0.00	Yes
Floorhand	Saul Medrano	04-Dec-20, 12:00	8.50	1.50	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	04-Dec-20, 12:00	8.50	1.50	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE: 	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto. OPERATOR'S REP. SIGNATURE:  Carl Rayas

ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645
Telephone (970) 284-6006

DAILY WORK RECORD

Ticket No: 5111597-SO2

RIG/UNIT #: 313
TOUR: Day Shift

DATE: 05-Dec-20, 07:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: KATS 42 - 34 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	13.00		
Rig Manager	1.00		
Crew Travel	3.00		
Labor - Floor	13.00		
Tubing Wiper Rubber	1.00		
Thread Dope	1.00		
BOP/ABOP w/Accumulator	1.00		
Pipe Wrangler with Operator	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			
CUSTOMER STAMP			



ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	
PRESSURE TESTS				
	TIME TO			

Cole Carveth - P&A/WO	
Crestone Peak Resources - DJ Basin	
Date	12/7/2020
Well Name	Kats 42-34
AFE/LOE	16192930.1
BillCat	9313
Signature	carl rayas

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Cloudy		WIND: Calm		TEMP: 55 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
05-Dec-20, 07:00	05-Dec-20, 20:00	13.00	Well Services	Crew traveled to location. Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0 (Well Is Static). RIH. STS. Stinger on tubing to tag CICR. @ 7,820'. Sting in/space out. Rolled hole. Update JSA. RU. Nextier. Injected at 1.5 BPM. @ 1900 PSI. Then mixed and pumped 120 SX. 15.8# (100% NCM-914+35.0% NWT-766+0.6%NFL-549+0.2%NRT-210+0.2% NDS-415+0.2% NAC-102) of nio squeeze cement @ 15.8ppg then displaced 24.8 bbl of fresh water leaving 20 SKS. On top of the retainer. Shut down and stung out pressure was 2433 PSI. Estimated cement coverage 7,472'-7,870' in casing. PO/LD. Partial tubing to 7,300'. Rolled hole clean. Test casing to 560 (Held 15 Minutes). Bleed off PSI'S. LD. Partial tubing. Pump 5 BBLS. H2O. spacer, pump 10 SX. 15.8# G cement from 5,585' - 5,453' (DV tool at 5,535'). And displaced tubing with 21 BLS. (Full Circulation Thru Out Job). LD. Partial tubing. Pump 2 BBLS. H2O. Spacer, pump 20 SX. 15.8# G cement from 5,050' - 4,786' (Sussex top at 4,945'). And displaced 18.5 BBLS. H2O. For plug to balance (Full Circulation Thru Out Job). RD. And released cementers. Stood back 2,800' and LD. Remaining. KLX. ND. RMOR. 7-1/16" BOPE. Function Test, Nu and torque 11" BOPE. Update JSA. Brand X WL. RIH. Jet cut casing @ 2,800'. PO/RD. and released WL. STS spear un land casing no problems. SWI, Secure Well & SDFD.
TOTAL TIME: 13.00 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Relief Operator	Bernardo Conchas Rojas	05-Dec-20, 07:00	13.00	3.00	No	0.00		0.00	Yes
Operator	Adrian Munoz	05-Dec-20, 07:00	13.00	3.00	No	0.00		0.00	Yes
Operator	Vincente Chavez	05-Dec-20, 07:00	13.00	3.00	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	05-Dec-20, 07:00	13.00	3.00	No	0.00		0.00	Yes
Floorhand	Saul Medrano	05-Dec-20, 07:00	13.00	3.00	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE: 	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto. OPERATOR'S REP. SIGNATURE:  Carl Rayas

ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645
Telephone (970) 284-6006

RIG/UNIT #: 313
TOUR: Day Shift

DAILY WORK RECORD

Ticket No: 5111597-SO3

DATE: 07-Dec-20, 07:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: KATS 42 - 34 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	13.50		
Rig Manager	1.00		
Crew Travel	3.00		
Labor - Floor	13.50		
Tubing Wiper Rubber	1.00		
Thread Dope	1.00		
BOP/ABOP w/Accumulator	1.00		
Pipe Wrangler with Operator	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			

CUSTOMER STAMP

Cole Carveth - P&A/WO

Crestone Peak Resources - DJ Basin

Date

12/8/2020

Well Name

Kats 42-34

AFE/LOE

16192930.1

BillCat

9313

Signature

carl rayas



ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Sunny		WIND: Calm		TEMP: 55 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
07-Dec-20, 07:00	07-Dec-20, 20:30	13.50	Well Services	Crew traveled to location. Held a pre job safety meeting with all involved personnel .Addressed any safety concerns prior to starting any tasks. IPSI'S 0 (Well Is Static). RU STS certified power swivel. Reciprocate, rotate and condition annulus. RD swivel. Update JSA. RU Schlumberger. Pump stub plug from 2,800' - 2404' as is: 30 BBSL H20 Spacer, 100 SXS 15.8# Premium Blend W/2% CACl2, displace casing with 37.2 BBLs H20 and SD Let plug balance 6 PM (Full Circulation Thru Out Job). LD 20 Jts casing to 2,000;. SWI, Secure Well & SDFD.

TOTAL TIME: 13.50 hours

CREW DETAILS									
ROLE	NAME		START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi) INJURY FREE
Relief Operator	Bernardo Conchas Rojas		07-Dec-20, 07:00	13.50	3.00	No	0.00		0.00 Yes
Operator	Adrian Munoz		07-Dec-20, 07:00	13.50	3.00	No	0.00		0.00 Yes
Operator	Vincente Chavez		07-Dec-20, 07:00	13.50	3.00	No	0.00		0.00 Yes
Floorhand	Hugo Pacheco		07-Dec-20, 07:00	13.50	3.00	No	0.00		0.00 Yes
Floorhand	Saul Medrano		07-Dec-20, 07:00	13.50	3.00	No	0.00		0.00 Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE: 	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto. OPERATOR'S REP. SIGNATURE:  Carl Rayas

ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645
Telephone (970) 284-6006

RIG/UNIT #: 313
TOUR: Day Shift

DAILY WORK RECORD

Ticket No: 5111597-SO4

DATE: 08-Dec-20, 07:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: KATS 42 - 34 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	6.00		
Crew Travel	1.50		
Labor - Floor	6.00		
Thread Dope	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			

CUSTOMER STAMP


Cole Carveth - P&A/WO	
Crestone Peak Resources - DJ Basin	
Date	12/11/2020
Well Name	Kats 42-34
AFE/LOE	16192930.1
BillCat	9313
Signature	carl rayas

ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Sunny		WIND: Calm		TEMP: 55 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
08-Dec-20, 07:00	08-Dec-20, 13:00	6.00	Well Services	Crew traveled to location. Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0 after 13 hours of pumping stub plug on 12/7/2020 (No signs of any trapped pressures, fluid migration or LEL'S - as well is static). RIH to tag stub plug TOC @ 2,468'. LD tubing to 1,130'. Round trip for casing scraper scraping 8-5/8" to 1,050'. PO/LD STS 8-5/8" scraper. RBIH to be open ended. Update JSA. RU Schlumberger. Spot shoe plug from 1,130' - 715 as is: 10 BBLS H2O spacer, 154 SXS 15.8# AGM blend with 2% CACI, displace tubing with 2.6 BBLS H2O and SD Let plug balance at 11:30 AM (Full Circulation Thru Out Job). RD and released cementers. LD all tubing. ND KLX 11" BOPE. SWI. RDMO (Skid To Baker 6-4-34
TOTAL TIME: 6.00 hours				

CREW DETAILS									
ROLE	NAME	START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi)	INJURY FREE
Relief Operator	Bernardo Conchas Rojas	08-Dec-20, 07:00	6.00	1.50	No	0.00		0.00	Yes
Operator	Juan Lopez	08-Dec-20, 07:00	6.00	1.50	No	0.00		0.00	Yes
Operator	Adrian Munoz	08-Dec-20, 07:00	6.00	1.50	No	0.00		0.00	Yes
Operator	Vincente Chavez	08-Dec-20, 07:00	6.00	1.50	No	0.00		0.00	Yes
Floorhand	Saul Medrano	08-Dec-20, 07:00	6.00	1.50	No	0.00		0.00	Yes
Floorhand	Hugo Pacheco	08-Dec-20, 07:00	6.00	1.50	No	0.00		0.00	Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE: 	The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto. OPERATOR'S REP. SIGNATURE: x Carl Rayas

ENSIGN WELL SERVICES

24020 Weld County Road 46, LaSalle, Colorado 80645
Telephone (970) 284-6006

DAILY WORK RECORD

Ticket No: 5111597-SO5

RIG/UNIT #: 313
TOUR: Day Shift

DATE: 30-Dec-20, 11:00

Page: 1 of 1

COMPANY		
CRESTONE PEAK RESOURCES OPERATING LLC	LOCATION: KATS 42 - 34 (CO, Station: Lasalle)	PO:
370 - 17TH STREET, STE 2150		AFE:
DENVER, Colorado, USA 80202		

CHARGES & EXPENDABLES			
NAME	QTY	UNIT PRICE	EXT. PRICE
Rig Hours	2.00		
Labor - Floor	2.00		
Tubing Wiper Rubber	1.00		
Thread Dope	1.00		
Miscellaneous without tax	1.00		
Pipe Wrangler with Operator	1.00		
CHARGES & EXPENDABLES SUB-TOTAL			
FIELD ESTIMATE (TAX NOT INCLUDED)			
CUSTOMER STAMP			

ROD & TUBING DETAILS				
ROD DETAILS				
PULLED	SIZE:	PLAIN:	SCRAPERS:	PONYS:
RAN	SIZE:	PLAIN:	SCRAPERS:	PONYS:
NOTES:				
TUBING DETAILS				
PULLED	SIZE:	JOINTS:	TALLY:	
RAN	SIZE:	JOINTS:	TALLY:	
LANDED AT:		NIPPLE AT:		
NOTES:				
PUMP DETAILS				
SIZE:		TYPE:	SERIAL #:	

Cole Carveth - P&A/WO

Crestone Peak Resources - DJ Basin

Date

1/4/2020

Well Name

Kats 42-34

AFE/LOE

16192930.1

BillCat

9313



Signature

carl rayas

PRESSURE TESTS						
FUNCTION BOP	TIME TO OPERATE (s)	LOW (psi)	TIME (min)	HIGH (psi)	TIME (min)	TEST DATE & TIME
INITIAL ACCUM. PRESSURE:		FINAL ACCUM. PRESSURE:		RECHARGE TIME:		
DAILY WALK AROUND: Not run		RAM SAVER: NO		EMERGENCY HORN TEST: Not run		
LEL TEST: Not run		CROWN SAVER: Not run		EMERGENCY ENGINE KILLS: Not run		
DETAILED INSPECTION DATE:				SCBA DRILL DATE:		
MAN DOWN DRILL DATE:				RIG RESCUE DRILL DATE:		
BOP DRILL DATE:				BOP DRILL DURATION:		
IADC DETAILED INSPECTION DATE:						
WEATHER: Sunny		WIND: Calm		TEMP: 35 °F		H2S (%): 0.0

DETAILS OF OPERATIONS				
FROM	TO	DURATION (hrs)	ACTIVITY	DETAILS
30-Dec-20, 11:00	30-Dec-20, 13:00	2.00	Well Services	Held a pre job safety meeting with all involved personnel. Addressed any safety concerns prior to starting any tasks. IPSI'S 0 (Well Static). Skid beam from Kats 8-2-34. Spot in on Titan containment. Derrick Inspection. MIRU Ensign 352. RIH tubing to tag shoe plug TOC @ 634'. Update JSA. RU Schlumberger. Pump 200 SXS 41 BBLS Slurry 15.8# G neat cement (1.15 Y/5 GPS) from 634' - 0'. RD cementers. PO/LD all tubing (Cement to Surface). SWI. RDMO Ensign 352 (Headed To Kats 6-4-34). (Power Washed Rig 313)
TOTAL TIME: 2.00 hours				

CREW DETAILS									
ROLE	NAME		START TIME	DURATION (hrs)	TRAVEL TIME (hrs)	PERS. VEH.	TRAVEL DIST (mi)	SUB.	DIST FROM RES (mi) INJURY FREE
Operator	Adrian Munoz		30-Dec-20, 11:00	2.00	0.00	No	0.00		0.00 Yes
Operator	Vincente Chavez		30-Dec-20, 11:00	2.00	0.00	No	0.00		0.00 Yes
Relief Operator	Bernardo Conchas Rojas		30-Dec-20, 11:00	2.00	0.00	No	0.00		0.00 Yes
Floorhand	Saul Medrano		30-Dec-20, 11:00	2.00	0.00	No	0.00		0.00 Yes
Floorhand	Hugo Pacheco		30-Dec-20, 11:00	2.00	0.00	No	0.00		0.00 Yes
Floorhand	Luis Garcia		30-Dec-20, 11:00	2.00	0.00	No	0.00		0.00 Yes

SIGNATURES	
RIG MANAGER/SUPERVISOR'S SIGNATURE: <div></div>	<div>The customer agrees that the contractor ("Ensign") will perform the work and supply the materials ("the work") as described within and in accordance with the conditions set out in the IADC contract and in accordance with all exhibits, specifications, schedules and/or parts (if any) attached hereto.</div> <div>OPERATOR'S REP. SIGNATURE:<div></div><div>Carl Rayas</div></div>