

TIME	DAILY WORK RECORD		
4/7/2021	Change order: RIH with Burn shoe, drill collars. Pick up power swivel. Drill out CICR and push it to 680ft. Pulled tubing above		
	Squeeze hole at 450ft. Shut well in. crew home.		
4/8/2021	RIH with tubing to 5300ft. POOH standing back 2100ft. Laid rest down. RU wireline. Set CIBP at 5200ft. Dump baled 3sks.		
	Shot squeeze holes at 2200ft. RD wireline. RIH with CICR. Set at 2109. Laid down 1jt. Shut well in. crew home.		
4/9/2021	Change order for 80sks of cement		
Operator:	Mike Bohler	Approved By:	Date: